

Scott, Sandi L.

From: Fahn, Patrick J.
Sent: Monday, November 28, 2005 11:09 AM
To: Scott, Sandi L.
Subject: FW: Enbridge Energy Project Update as of 11-27-05

Please docket in Case No PU-05-274

Patrick J. Fahn
Chief Engineer, Public Utilities Division 600 East Boulevard Bismarck ND 58505-0480
701-328-4077
701-328-2410 (fax)
pfahn@state.nd.us

-----Original Message-----

From: John.Pechin@enbridge.com [mailto:John.Pechin@enbridge.com]
Sent: Monday, November 28, 2005 10:51 AM
To: Fahn, Patrick J.
Cc: brian.johnson@enbridge.com; Brent.Horton@enbridge.com; Grant.Henningsen@enbridge.com
Subject: Enbridge Energy Project Update as of 11-27-05

Progress as of November 27, 2005

East Fork

1. Continued with commissioning activities.
2. Operated new pump and all field devices from local control panel.
3. Completed pipe coating.
4. Backfilled piping
5. Started on final grade work.

Alexander

1. No work this week

Trenton

1. No work this week

Schedule

Forecast has been updated based on progress to date and scheduling of outages:

Trenton inservice Nov 4 - Completed on Nov 6

East Fork outage Nov 9, for 12 hrs - Completed in 8-9 hours

East Fork Commissioning Nov 14 through Nov 18 - Started

Commissioning on Nov 18, still in progress

East Fork in service Nov 18 - Delayed due to late commissioning of SCADA, Expected complete Nov 28.

Based on our progress to date East Fork, commissioning will take up to Nov 23th to complete.

Alexander Outage Nov 17 for 12hrs

Alexander Commissioning Nov 21 through Nov 23

Alexander in service Nov 23

Based on our progress to date, the contractor, and Enbridge resources we will not meet the dates shown above for Alexander. The updated schedule is as follows.

Outage at Trenton to remove pumps Nov 29th. for 4 Hours

Shut down Alexander pumps and run on Booster pump only, Dec 3

Outage Dec 8th (Length of outage will be 12 hours)
Alexander Commissioning Dec 9 & 10
Alexander in service Dec 11

Safety

No issues to report.

Weather

The weather this week was generally wet and cold.

Trip Report

The engineers programming the PLC and its associated MMI were expected to be finished this weekend and will start on commissioning SCADA this week. This will set back the inservice date to some time this week.

Please call if you have questions.

Sincerely,

John H. Pechin

Office Phone: 715-394-1531

Office Fax: 715-394-1564

Cell Phone: 218-393-3180

* * * * * IMPORTANT NOTICE * * * * *

Unless otherwise indicated or obvious from the nature of the transmittal, the information contained in this email message is CONFIDENTIAL information intended for the use of the individual or entity named herein. If the reader of this message is not the intended recipient, or the employee or agent responsible to deliver it to the intended recipient, you are hereby notified that any dissemination, distribution or copying of this communication is strictly prohibited. If you have received this communication in error, please immediately notify the sender using the above contact information or by return email and delete this message and any copies from your computer system. Thank you.