

## Scott, Sandi L.

---

**From:** Fahn, Patrick J.  
**Sent:** Monday, December 05, 2005 12:03 PM  
**To:** Scott, Sandi L.  
**Subject:** FW: Enbridge Energy Project Update as of 12-5-05

Please docket in PU-05-274

Patrick J. Fahn  
Chief Engineer, Public Utilities Division 600 East Boulevard Bismarck ND 58505-0480  
701-328-4077  
701-328-2410 (fax)  
pfahn@state.nd.us

-----Original Message-----

From: John.Pechin@enbridge.com [mailto:John.Pechin@enbridge.com]  
Sent: Monday, December 05, 2005 10:43 AM  
To: Fahn, Patrick J.  
Cc: brian.johnson@enbridge.com; Brent.Horton@enbridge.com; Grant.Henningsen@enbridge.com  
Subject: Enbridge Energy Project Update as of 12-5-05

Progress as of December 5, 2005

East Fork

1. Completed commissioning activities to a point where we could operate the pump.
2. Completed SCADA commissioning
3. Completed site grading work.
4. Started Fencing

Alexander

1. Removed the first of the two existing 60HP pumps.
2. Completed cable trench excavations
3. Installed new motor soft starters
4. Staged pipe suction / header spool piece
5. Prepped first of two pump bases
6. Installed cable tray in electrical room

Trenton

1. Removed the two 350HP pumps and shipped to Alexander
2. General cleanup of site.

Schedule

Forecast has been updated based on progress to date and scheduling of outages:

Trenton inservice Nov 4 - Completed on Nov 6

East Fork outage Nov 9, for 12 hrs - Completed in 8-9 hours

East Fork Commissioning Nov 14 through Nov 18 - Started

Commissioning on Nov 18, still in progress

East Fork in service - Compete Nov 30 - Delayed due to late commissioning of SCADA.

Alexander Outage Nov 17 for 12hrs

Alexander Commissioning Nov 21 through Nov 23

Alexander in service Nov 23

Based on our progress to date, the contractor, and Enbridge resources we will not meet the dates shown above for Alexander. The updated schedule is as follows.

Outage at Trenton to remove pumps Nov 29th. for 4 Hours -  
Complete / did not take outage. left pump valves in place.  
Shut down Alexander pumps and run on Booster pump only, Will  
delay till Dec 6  
Outage Dec 8th (Length of outage will be 12 hours)  
Alexander Commissioning Dec 9 & 10  
Alexander in service Dec 11

Safety  
No issues to report.

Weather  
The weather this week was generally cold.

Trip Report  
The engineers programming the East Fork PLC and its associated MMI were  
expected to be complete on Nov 18th. This work took until Dec 2 to  
complete. We were however able to start the pump and run it from local  
controls starting on Nov 30. Operation is scheduled to complete  
commissioning of the remaining items next week.

Please call if you have questions.

Sincerely,

John H. Pechin  
Office Phone: 715-394-1531  
Office Fax: 715-394-1564  
Cell Phone: 218-393-3180

\* \* \* \* \* IMPORTANT NOTICE \* \* \* \* \*

Unless otherwise indicated or obvious from the nature of the transmittal, the information contained in this email message is CONFIDENTIAL information intended for the use of the individual or entity named herein. If the reader of this message is not the intended recipient, or the employee or agent responsible to deliver it to the intended recipient, you are hereby notified that any dissemination, distribution or copying of this communication is strictly prohibited. If you have received this communication in error, please immediately notify the sender using the above contact information or by return email and delete this message and any copies from your computer system. Thank you.