

## Scott, Sandi L.

---

**From:** Fahn, Patrick J.  
**Sent:** Thursday, January 05, 2006 8:52 AM  
**To:** Scott, Sandi L.  
**Subject:** FW: Enbridge Energy Project Update as of 1-4-06

Please docket in Case No. PU-05-274

Patrick J. Fahn  
Chief Engineer, Public Utilities Division 600 East Boulevard Bismarck ND 58505-0480  
701-328-4077  
701-328-2410 (fax)  
pfahn@state.nd.us

-----Original Message-----

From: John.Pechin@enbridge.com [mailto:John.Pechin@enbridge.com]  
Sent: Wednesday, January 04, 2006 11:04 AM  
To: Fahn, Patrick J.  
Cc: brian.johnson@enbridge.com; Brent.Horton@enbridge.com; Grant.Henningsen@enbridge.com  
Subject: Enbridge Energy Project Update as of 1-4-06

Dear Mr. Fahn,

I have not sent a report since 12-19-05 since there was limited work at the project sites. The only work that took place was the completion of minor commissioning items associated with pump #2 at the Alexander station. This work was completed by Enbridge personnel. I apologize for any inconvenience this may have caused.

The project work that remains is to set pump # 1 at Alexander and complete the associated wiring and commissioning. The contractor is starting back to work today and commissioning is expected to be complete next week by / on the 12th or 13th. After Alexander is complete the contractor will spend a week or two on punchlist items.

Now that the holiday break is over I will get back on schedule and issue this report each Monday until we are complete.

Please find below report for Enbridge Energy project.

Progress as of January 4, 2006

East Fork

1. Project work is complete except for minor punchlist items to be completed in spring of 2006.

Trenton

1. Project work is complete except for minor punchlist items to be completed in spring of 2006.

Alexander

2. Completed commissioning of pump #2

Schedule

Forecast has been updated based on progress to date and scheduling of outages:

Trenton inservice Nov 4 - Completed on Nov 6

East Fork outage Nov 9, for 12 hrs - Completed in 8-9 hours

East Fork Commissioning Nov 14 through Nov 18 - Started

Commissioning on Nov 18, still in progress

East Fork in service - Complete Nov 30 - Delayed due to late commissioning of SCADA.

Alexander Outage Nov 17 for 12hrs - Completed on Dec 13th

Alexander Commissioning Nov 21 through Nov 23 - Completed pump #2 on Dec 19th.

Alexander in service Dec 19th.

Based on the contractors our progress to date, shown above for Alexander. The updated schedule is as follows.

Alexander - Begin pump #1 installation on January 4th.

Alexander - Pump #1 in service Jan 11th.

Safety

No issues to report.

Weather

No issue this report period.

Please call if you have questions.

Sincerely,

John H. Pechin

Office Phone: 715-394-1531

Office Fax: 715-394-1564

Cell Phone: 218-393-3180

\* \* \* \* \* IMPORTANT NOTICE \* \* \* \* \*

Unless otherwise indicated or obvious from the nature of the transmittal, the information contained in this email message is CONFIDENTIAL information intended for the use of the individual or entity named herein. If the reader of this message is not the intended recipient, or the employee or agent responsible to deliver it to the intended recipient, you are hereby notified that any dissemination, distribution or copying of this communication is strictly prohibited. If you have received this communication in error, please immediately notify the sender using the above contact information or by return email and delete this message and any copies from your computer system. Thank you.