

Hamre, John G.

From: Bauske, Shelly A.
Sent: Monday, June 08, 2009 10:26 AM
To: Hamre, John G.
Subject: FW: PU-05-305 Rugby Wind - Weekly Status Update 6/6/09

From: Powers, Keith [mailto:Keith.Powers@iberdrolausa.com]
Sent: Monday, June 08, 2009 7:42 AM
To: -Info-Public Service Commission; Lein, Jerry R.
Cc: Seck, Timothy; Lallum, Erik; Powers, Keith
Subject: RE: PU-05-305 Rugby Wind - Weekly Status Update 6/6/09

Commissioners,

Below is the construction status of the Rugby Wind Farm project for the week ending 6/6/09. Please contact me with any questions or comments.

Civil/Erection:

Access Roads Built:	65,050' of 90,000' (72%)
Offsite Public Road Upgrades:	Upgrades complete
Foundations Poured and Backfilled:	59 of 71 (83%)
Turbine Deliveries:	Deliveries delayed due to frost restrictions. Estimated start 6/15
Turbines Erected:	0 of 71 (to begin mid to late June)
Concrete Batch Plant:	Operational
O&M Building Construction:	60%

Electrical:

Substation Status

- Substation foundations are 100% complete.
- Duct banks are 75% complete.
- We began installing perimeter grounding.
- Received 230kV breaker.

Transmission Line Status

- All poles and framing hardware are on site.
- Trees along ROW have been marked for removal.
- Erosion control facilities are being installed.
- Identifying ingress/egress routes along ROW for construction.
- Crews mobilize on 6/8, will begin hauling/framing later that week.
- Zero poles have been set.

34.5kV OH Collector Line Status

- All poles and framing hardware are on site.
- Trees along ROW have been marked for removal.
- Erosion control facilities are being installed.
- Will not begin hauling/framing until early July.

94 **PU-05-305** Filed: 6/8/2009 Pages: 2
Rugby Wind Weekly Status Update, June 6, 2009

- Zero poles have been set thus far.

34.5kV UG Collector Status

- Road borings are complete at eleven boring locations.
- Road restrictions were lifted, trenching equipment will be on site 6/7/09.
- Will begin trenching at M-string on 6/9/09.
- Have received 84 reels of cable and 43 padmount transformers.
- Zero feet has been trenched thus far.

Regards,

Keith Powers



Keith Powers
Senior Project Manager
Wind Engineering and Construction
201 King of Prussia Road Suite 500 Radnor, PA 19087
Tel 484.654.1875 Cell 484.844.0801 Fax 484.654.1069



In the interests of the environment, please print only if necessary and recycle

This message is intended for the exclusive attention of the address(es) indicated. Any information contained herein is strictly confidential and privileged, especially as regards person data, which must not be disclosed. If you are the intended recipient and have received it by mistake or learn about it in any other way, please notify us by return e-mail and delete this message from your computer system. Any unauthorized use, reproduction, alteration, filing or sending of this message and/or any attached files to third parties may lead to legal proceedings being taken. Any opinion expressed herein is solely that of the author(s) and does not necessarily represent the opinion of Iberdrola. The sender does not guarantee the integrity, speed or safety of this message, not accept responsibility for any possible damage arising from the interception, incorporation of virus or any other manipulation carried out by third parties.