

Hamre, John G.

From: Bauske, Shelly A.
Sent: Tuesday, September 01, 2009 10:15 AM
To: Hamre, John G.
Subject: FW: PU-05-305 Rugby Wind - Weekly Status Update 8/29/09

From: Powers, Keith [mailto:Keith.Powers@iberdrolausa.com]
Sent: Monday, August 31, 2009 9:43 PM
To: -Info-Public Service Commission; Lein, Jerry R.
Cc: Seck, Timothy; Landoni, Peter; Lallum, Erik; Powers, Keith
Subject: RE: PU-05-305 Rugby Wind - Weekly Status Update 8/29/09

Commissioners,

Below is the construction status of the Rugby Wind Farm project for the week ending 8/29/09. Please contact me with any questions or comments.

Civil/Erection:

Access Roads Built:	90,000' of 90,000' (100%)
Offsite Public Road Upgrades:	Upgrades complete
Foundations Poured and Backfilled:	71 of 71 (100%)
Turbine Deliveries:	Complete
Turbines Erected:	62 of 71 (87%) the remaining 9 turbines partially erected
Turbines Mechanically Complete:	30 of 71 (42%)
Concrete Batch Plant:	Removed
O&M Building Construction:	99%
Reclamation around Turbines:	Continues

Electrical:

Substation Status

- Structural steel is 100% complete.
- Duct banks are 100% complete.
- Conduit is 100% complete.
- Below grade grounding is 100% complete.
- Above grade grounding is 100% complete.
- 230kv/34.5kv breakers set and dressed out.
- Reactors installed.
- Oil containment installed.
- Power transformer dressed out and tested.
- Switchgear off-loaded and installed.
- Bus welding complete.
- Control cable terminations 100% complete.
- Yard rocked and ditches complete.

139 PU-05-47 Filed: 8/29/2009 Pages: 3
Rugby Wind Weekly Status Update, Aug. 29, 2009

Rugby Wind LLC

Transmission Line Status

- All poles have been hauled to their locations along the route.

107 PU-05-305 Filed: 8/31/2009 Pages: 3
Rugby Wind Weekly Status Update, Aug. 29, 2009

Rugby Wind LLC

- Structures 84 of the 84 have been framed.
- Poles 180 of the 180 have been set.
- All conductor has been pulled, sagged, and clipped.
- Span into collector substation is complete.
- Span into interconnect substation complete except for jumpers down to switch.
- Erosion control measures are inspected every two weeks.
- All trees have been cleared along route.

34.5kV OH Collector Line Status

- All poles have been hauled to their locations along the route.
- All trees have been cleared along route.
- Erosion control measures have been installed along route.
- 142 poles have been framed.
- 145 structures have been set.
- Conductor pulled and clipped on ~ 4-miles of circuit.

34.5kV UG Collector Status

- Trenching is complete.
- 71 pad-mount transformers have been set and 63 terminated on the 34.5kV side.
- 37 low-voltage terminations have been completed.
- Seventeen junction boxes have been set and terminated.
- Fiber terminations have been completed in 22 turbines.
- PD tests have been performed on 51 UG circuit segments, and retests have been completed on repaired terminations.



Regards,

Keith



Keith Powers
Senior Project Manager
Wind Engineering and Construction
201 King of Prussia Road Suite 500 Radnor, PA 19087
Tel 484.654.1875 Cell 484.844.0801 Fax 484.654.1069



In the interests of the environment, please print only if necessary and recycle

This message is intended for the exclusive attention of the address(es) indicated. Any information contained herein is strictly confidential and privileged, especially as regards person data, which must not be disclosed. If you are the intended recipient and have received it by mistake or learn about it in any other way, please notify us by return e-mail and delete this message from your computer system. Any unauthorized use, reproduction, alteration, filing or sending of this message and/or any attached files to third parties may lead to legal proceedings being taken. Any opinion expressed herein is solely that