

Substation Schedule

ID	Taks Nam	Duration	Start	Finish	Predecessors	Resource Name
1	Square Butte Substation Schedule	34 Days	Mon 9/18/06	Thur 11/2/06		
2	Conduit Installation	9 Days	Tue 10/3/06	Fri 10/13/06		OTTR
3	Steel Installation	9 Days	Mon 10/23/06	Thur 11/2/06	4	OTTR
4	Switches, Buss, Jumpering	12 Days	Mon 10/2/06	Tue 10/17/06		OTTR
5	Welding	14 Days	Mon 10/2/06	Thur 10/19/06		Center Machine
6	Pulling HV	2 Days	Mon 10/16/06	Tue 10/17/06		Lee
7	Testing/Relays	7 Days	Mon 10/16/06	Tue 10/24/06		OTTR
8	Pulling Control Cable	2 Days	Thu 10/19/06	Fri 10/20/06		OTTR
9	Control Wiring	3 Days	Mon 10/23/06	Wed 10/25/06	8	OTTR
10	Trouble Shooting	2 Days	Wed 10/25/06	Thu 10/26/06	7	OTTR & Ventus
11	Deadend Structures	4 Days	Mon 9/18/06	Thu 9/21/06		OTTR
12	Interconnected	4 Days	Fri 9/22/06	Wed 9/27/06	11	OTTR & Ventus
13	Oliver Substation	43 Days	Thu 8/31/06	Mon 10/30/06		
14	Steel Installation	17 Days	Thu 8/31/06	Fri 9/22/06		Ventus
15	Switches, Buss, Jumpering	12 Days	Mon 10/2/06	Tue 10/17/06	23	Ventus
16	Welding	14 Days	Mon 10/2/06	Thu 10/19/06	23	Center Machine
17	Pulling HV	2 Days	Wed 10/18/06	Thu 10/19/06	15	Lee
18	Testing/Relays	7 Days	Wed 10/18/06	Thu 10/26/06	15	Ventus
19	Pulling Control Cable	2 Days	Fri 10/20/06	Mon 10/23/06	16	Lee
20	Control Wiring	2 Days	Tue 10/24/06	Thu 10/26/06	19	Ventus
21	Trouble Shooting	2 Days	Fri 10/27/06	Mon 10/30/06	18	Ventus
22	Deadend Structures	4 Days	Fri 9/20/06	Wed 9/20/06		Ventus
23	Interconnected	4 Days	Mon 9/25/06	Thu 9/28/06	22,14	OTTR & Ventus