



OLIVER COUNTY WIND PROJECT

OLIVER COUNTY WEATHER

Forecast: Mostly Sunny

Hi: 85° Low: 52° Wind: 5-10mph SE

Wanzek

Ventus

Minnkota

FPL Energy

Siemens

Oliver County Wind POD For September 6, 2006

Safety/Environmental:

- Daily safety meeting topics: Accident Factors, Housekeeping, Visiting Truck Drivers, PPE, & Fire Ban.

Road Construction:

- Laying fabric & placing gravel T20-T19.
- Completed subgrade.
- Gravel approved T21-T20.

Foundation Construction:

- Excavating T-9.
- Finish placing engineered fill at T-10.
- Placing base rebar T3, pedestal rebar at T8 & T11, bottom mats at T12 & T13.
- Pouring pedestals at T8 & T11, base at T3 & mud mat at T10.
- Completed pouring base at T11.

Collection System Construction:

- Continue placing turbine foundation grounding & conduits behind foundation crew.
- Finish home runs to substation.

T-Line Construction:

- Should finish setting poles today.

Substation Construction:

- Continue construction in Oliver county.
- Continue construction in Square Butte.
- Received transformer.

O&M Building:

- Pouring slab today.

	Received to Date		
	Received	Remaining	% complete
Bases	0	22	0.0%
Mids	0	22	0.0%
Tops	0	22	0.0%
Nacelles	0	22	0.0%
Power Units	0	22	0.0%
Blade	0	22	0.0%
Hubs	0	22	0.0%
Transformers	3	19	13.6%
4/0 Cable	85,472	17,028	83.4%
1000 MCM	102,500	41,494	71.2%
12 Fibers Single Mode	8,240	17,028	32.6%
12 Fibers Multi Mode	28,998	-1,998	107.4%
24 Fibers Single Mode	9,459	-1,559	119.7%

General Information & Announcements



Completed to Date

Description	Complete	Remaining	% complete
Road Subgrade (LF)	32,965	-1,465	104.7%
Roads Graveled	24,302	7,198	77.1%
Crane Pads Built	0	22	0.0%
Foundations Excavated/Mud Mats Installed	13	9	59.1%
Base Rebar Installed (Each)	8	14	36.4%
Pedestal Rebar Installed (Each)	7	15	31.8%
Foundations Poured	6	16	27.3%
Tower Base Sections Installed	0	22	0.0%
Tower Mid Sections Installed	0	22	0.0%
Tower Top Sections Installed	0	22	0.0%
Nacelles Installed	0	22	0.0%
Rotors Installed	0	22	0.0%
Mechanically Completed	0	22	0.0%
Pre-Commissioned	0	22	0.0%
Final Commissioned	0	22	0.0%
Poles Set	114	8	93.4%
Overhead Installation (ft)	0	187,635	0.0%
Plowing for 4/0 cable (ft)	63,714	15,276	80.7%
Plowing for 1000 MCM cable (ft)	78,200	24,800	75.9%
Transformer Set/ Terminated	0	22	0.0%

Note: Estimated quantities are highlighted in yellow.

Plan of the Day contents are not for forwarding or distribution without prior written consent of Wanzek.