



OLIVER COUNTY WIND PROJECT

OLIVER COUNTY WEATHER

Forecast: Partly Cloudy

Hi: 78° Low: 48° Wind: 20-30mph NW

Wanzek	Ventus	Minnkota	FPL Energy	Siemens
--------	--------	----------	------------	---------

Oliver County Wind POD For August 31, 2006

Safety/Environmental:

- Daily safety meeting topics: Evacuation Process, Weather, Hydration, PPE, School Buses & Fire Ban.

Road Construction:

- Continue stripping top soil T16 & T19.
- Continue compacting subgrade T20-T18.
- Continue laying fabric & placing gravel T21-T20.
- Subgrade approved T20 south towards T19.

Foundation Construction:

- Resume excavating T10.
- Placing base rebar T8, mat rebar T11 & pedestal rebar at T8.
- Pouring base at T7, pedestal at T6 & mud mat at T3.
- Completed engineering fill at T3.
- Completed pouring base at T6 & pedestal at T5.

Collection System Construction:

- Continue placing turbine foundation grounding & conduits behind foundation crew.
- Plowing & laying cable north from substation.

T-Line Construction:

- Continue setting poles.
- Completed setting 12 poles.

Substation Construction:

- Boring in Square Butte, outage scheduled for 13.8 kV North line.
- Completed setting structural steel for Oliver County.

O&M Building:

- Foundations are in, preparing to pour slab.

	Received to Date		
	Received	Remaining	% complete
Bases	0	22	0.0%
Mids	0	22	0.0%
Tops	0	22	0.0%
Nacelles	0	22	0.0%
Power Units	0	22	0.0%
Blade	0	22	0.0%
Hubs	0	22	0.0%
Transformers	2	20	9.1%
4/0 Cable	85,472	-272	100.3%
1000 MCM	61,006	41,494	59.5%
12 Fibers Single Mode	8,240	-272	103.4%
12 Fibers Multi Mode	28,998	-1,998	107.4%
24 Fibers Single Mode	9,459	-1,559	119.7%

General Information & Announcements



Description	Completed to Date		
	Complete	Remaining	% complete
Road Subgrade (LF)	28,233	3,267	89.6%
Roads Graveled	21,695	9,805	68.9%
Crane Pads Built	0	22	0.0%
Foundations Excavated/Mud Mats Installed	12	10	54.5%
Base Rebar Installed (Each)	6	16	27.3%
Pedestal Rebar Installed (Each)	4	18	18.2%
Foundations Completed and Backfilled	0	22	0.0%
Tower Base Sections Installed	0	22	0.0%
Tower Mid Sections Installed	0	22	0.0%
Tower Top Sections Installed	0	22	0.0%
Nacelles Installed	0	22	0.0%
Rotors Installed	0	22	0.0%
Mechanically Completed	0	22	0.0%
Pre-Commissioned	0	22	0.0%
Final Commissioned	0	22	0.0%
Poles Set	101	21	82.8%
Overhead Installation (ft)	0	187,635	0.0%
Plowing for 4/0 cable (ft)	63,714	15,276	80.7%
Plowing for 1000 MCM cable (ft)	61,718	41,282	59.9%
Transformer Set/ Terminated	0	22	0.0%

Note: Estimated quantities are highlighted in yellow.

Plan of the Day contents are not for forwarding or distribution without prior written consent of Wanzek.