



# OLIVER COUNTY WIND PROJECT

## OLIVER COUNTY WEATHER

Forecast: Partly Cloudy

Hi: 65° Low: 40° Wind: 10-15mph NE

Wanzek

Ventus

Minnkota

FPL Energy

Siemens

### Oliver County Wind POD For September 8, 2006

#### Safety/Environmental:

- Daily safety meeting topics: Motor Vehicle Inspections, Housekeeping, No Firearms on Site, Traffic, PPE & Fire Ban.

#### Road Construction:

- Placing gravel T19-T16.
- Completed laying fabric.
- Gravel approved to west of T20.

#### Foundation Construction:

- Excavating T-20 & T-18 later today.
- Continue placing engineered fill at T-9.
- Placing mat rebar T15, base rebar T13, T14, & pedestal rebar at T3, T12.
- Pouring pedestals at T3, T12 & mud mat at T21.
- Completed excavating T21.
- Completed pouring bases at T3 & T12.

#### Collection System Construction:

- Continue placing turbine foundation grounding & conduits behind foundation crew.
- Completed plowing & laying cable T16-T19.

#### T-Line Construction:

- \*Correction: 7 poles remain to be set.

#### Substation Construction:

- Prep for receiving Powell Building 9/11/2006.
- Continue construction in Oliver county, welding buss today.
- Continue construction in Square Butte, wiring in 230 kV breakers today.

#### O&M Building:

- Completed stripping forms & pouring driveway.

	Received to Date		
	Received	Remaining	% complete
Bases	0	22	0.0%
Mids	0	22	0.0%
Tops	0	22	0.0%
Nacelles	0	22	0.0%
Power Units	0	22	0.0%
Blade	0	22	0.0%
Hubs	0	22	0.0%
Transformers	3	19	13.6%
4/0 Cable	91,800	0	100.0%
1000 MCM	100,272	7,874	92.7%
12 Fibers Single Mode	8,240	-4,090	198.6%
12 Fibers Multi Mode	28,998	-1,998	107.4%
24 Fibers Single Mode	9,459	-1,559	119.7%

### General Information & Announcements



#### Completed to Date

Description	Complete	Remaining	% complete
Road Subgrade (LF)	32,965	-1,465	104.7%
Roads Graveled	26,408	5,092	83.8%
Crane Pads Built	0	22	0.0%
Foundations Excavated/Mud Mats Installed	14	8	63.6%
Base Rebar Installed (Each)	10	12	45.5%
Pedestal Rebar Installed (Each)	8	14	36.4%
Foundations Poured	8	14	36.4%
Tower Base Sections Installed	0	22	0.0%
Tower Mid Sections Installed	0	22	0.0%
Tower Top Sections Installed	0	22	0.0%
Nacelles Installed	0	22	0.0%
Rotors Installed	0	22	0.0%
Mechanically Completed	0	22	0.0%
Pre-Commissioned	0	22	0.0%
Final Commissioned	0	22	0.0%
Poles Set*	115	7	94.3%
Overhead Installation (ft)	0	187,635	0.0%
Plowing for 4/0 cable (ft)	71,890	7,100	91.0%
Plowing for 1000 MCM cable (ft)	89,034	13,966	86.4%
Transformer Set/ Terminated	0	22	0.0%

Note: Estimated quantities are highlighted in yellow.

Plan of the Day contents are not for forwarding or distribution without prior written consent of Wanzek.