



OLIVER COUNTY WIND PROJECT

OLIVER COUNTY WEATHER			
Forecast: Partly Cloudy			
Hi: 68° Low: 45° Wind: 10-20mph SE			

Wanzek	Ventus	Minnkota	FPL Energy	Siemens
--------	--------	----------	------------	---------

Oliver County Wind POD For September 9, 2006

Safety/Environmental:

- Daily safety meeting topics: Forklifts, Housekeeping, No Firearms on Site, Traffic, PPE & Fire Ban.

Road Construction:

- Placing gravel T19-T16.
- Gravel approved to north of T19.

Foundation Construction:

- Excavating T-18 & T-17 later today.
- Continue placing engineered fill at T-9, should finish today.
- Placing mat rebar T15, base rebar T14, & pedestal rebar at T13.
- Backfilling at T2 & T4.
- Completed excavating T20.
- Completed pouring pedestals at T3, T12, base at T13 & mud mat at T21.
- Completed backfilling of T1.

Collection System Construction:

- Continue placing turbine foundation grounding & conduits behind foundation crew.
- Completed plowing & laying cable T19 to pole for overhead line.

Substation Construction:

- Prep for receiving Powell Building 9/11/2006.

	Received to Date		
	Received	Remaining	% complete
Bases	0	22	0.0%
Mids	0	22	0.0%
Tops	0	22	0.0%
Nacelles	0	22	0.0%
Power Units	0	22	0.0%
Blade	0	22	0.0%
Hubs	0	22	0.0%
Transformers	3	19	13.6%
4/0 Cable	91,800	0	100.0%
1000 MCM	100,272	7,874	92.7%
12 Fibers Single Mode	8,240	-4,090	198.6%
12 Fibers Multi Mode	28,998	-1,998	107.4%
24 Fibers Single Mode	9,459	-1,559	119.7%

General Information & Announcements



Description	Completed to Date		
	Complete	Remaining	% complete
Road Subgrade (LF)	32,965	-1,465	104.7%
Roads Graveled	27,648	3,852	87.8%
Crane Pads Built	0	22	0.0%
Foundations Excavated/Mud Mats Installed	15	7	68.2%
Base Rebar Installed (Each)	11	11	50.0%
Pedestal Rebar Installed (Each)	10	12	45.5%
Foundations Poured	10	12	45.5%
Tower Base Sections Installed	0	22	0.0%
Tower Mid Sections Installed	0	22	0.0%
Tower Top Sections Installed	0	22	0.0%
Nacelles Installed	0	22	0.0%
Rotors Installed	0	22	0.0%
Mechanically Completed	0	22	0.0%
Pre-Commissioned	0	22	0.0%
Final Commissioned	0	22	0.0%
Poles Set*	115	7	94.3%
Overhead Installation (ft)	0	187,635	0.0%
Plowing for 4/0 cable (ft)	82,180	-3,190	104.0%
Plowing for 1000 MCM cable (ft)	89,034	13,966	86.4%
Transformer Set/ Terminated	0	22	0.0%

Note: Estimated quantities are highlighted in yellow.

Plan of the Day contents are not for forwarding or distribution without prior written consent of Wanzek.