



OLIVER COUNTY WIND PROJECT

OLIVER COUNTY WEATHER

Forecast: Mostly to Partly Cloudy

Hi: 75° Low: 52° Wind: 10-15mph S

Wanzek	Ventus	Minnkota	FPL Energy	Siemens
--------	--------	----------	------------	---------

Oliver County Wind POD For September 11, 2006

Safety/Environmental:

- Daily safety meeting topics: Ladders & Stairways, Housekeeping, School Buses, Traffic, PPE & Fire Ban.

Road Construction:

- Placing gravel T17-T16.

Foundation Construction:

- Excavating T-16.
- Backfilling at T4 & T5.
- Pouring mud mats at T9, T18, T20, pedestal at T13 & base at T15.
- Completed excavating T18.
- Completed engineering fill at T9.
- Completed backfilling at T2.
- Completed pouring base at T14.

Collection System Construction:

- Continue placing turbine foundation grounding & conduits behind foundation crew.
- Start setting transformer bases at T1, T2 & junction box pad across from T7.

Substation Construction:

- Continue prep for Powell Building at Oliver County.
- Prepping for interconnect at Square Butte.

	Received to Date		
	Received	Remaining	% complete
Bases	0	22	0.0%
Mids	0	22	0.0%
Tops	0	22	0.0%
Nacelles	0	22	0.0%
Power Units	0	22	0.0%
Blade	0	22	0.0%
Hubs	0	22	0.0%
Transformers	6	16	27.3%
4/0 Cable	91,800	0	100.0%
1000 MCM	100,272	7,874	92.7%
12 Fibers Single Mode	8,240	-4,090	198.6%
12 Fibers Multi Mode	28,998	-1,998	107.4%
24 Fibers Single Mode	9,459	-1,559	119.7%

General Information & Announcements



Description	Completed to Date		
	Complete	Remaining	% complete
Road Subgrade (LF)	32,965	-1,465	104.7%
Roads Graveled	27,648	3,852	87.8%
Crane Pads Built	0	22	0.0%
Foundations Excavated/Mud Mats Installed	15	7	68.2%
Base Rebar Installed (Each)	12	10	54.5%
Pedestal Rebar Installed (Each)	10	12	45.5%
Foundations Poured	10	12	45.5%
Tower Base Sections Installed	0	22	0.0%
Tower Mid Sections Installed	0	22	0.0%
Tower Top Sections Installed	0	22	0.0%
Nacelles Installed	0	22	0.0%
Rotors Installed	0	22	0.0%
Mechanically Completed	0	22	0.0%
Pre-Commissioned	0	22	0.0%
Final Commissioned	0	22	0.0%
Poles Set	115	7	94.3%
Overhead Installation (ft)	0	187,635	0.0%
Plowing for 4/0 cable (ft)	82,180	-3,190	104.0%
Plowing for 1000 MCM cable (ft)	89,034	13,966	86.4%
Transformer Set/ Terminated	0	22	0.0%

Note: Estimated quantities are highlighted in yellow.

Plan of the Day contents are not for forwarding or distribution without prior written consent of Wanzek.