



OLIVER COUNTY WIND PROJECT

OLIVER COUNTY WEATHER

Forecast: Mostly Sunny

Hi: 82° Low: 52° Wind: 5-10mph NW

Wanzek

Ventus

Minnkota

FPL Energy

Siemens

Oliver County Wind POD For September 12, 2006

Safety/Environmental:

- Daily safety meeting topics: Accident Prevention, Housekeeping, Traffic, PPE & Fire Ban.

Road Construction:

- Continue placing gravel T17-T16.

Foundation Construction:

- Excavating T17.
- Backfilling at T6 & T7.
- Pouring base at T15.
- Completed excavating T16.
- Completed pouring mud mats T9, T18, T20
- Completed pouring pedestals at T13 & T14
- Completed backfilling at T4.

Collection System Construction:

- Continue placing turbine foundation grounding & conduits behind foundation crew.
- Continue setting transformer bases at T1 & T2.
- Completed junction box 1 across from T7.

T-Line Construction

- 3 poles remain to be set.

Substation Construction:

- Continue prep for Powell Building at Oliver County.
- Prepping for interconnect at Square Butte.

	Received to Date		
	Received	Remaining	% complete
Bases	0	22	0.0%
Mids	0	22	0.0%
Tops	0	22	0.0%
Nacelles	0	22	0.0%
Power Units	0	22	0.0%
Blade	0	22	0.0%
Hubs	0	22	0.0%
Transformers	6	16	27.3%
4/0 Cable	91,800	0	100.0%
1000 MCM	100,272	7,874	92.7%
12 Fibers Single Mode	8,240	-4,090	198.6%
12 Fibers Multi Mode	28,998	-1,998	107.4%
24 Fibers Single Mode	9,459	-1,559	119.7%

General Information & Announcements



Completed to Date

Description	Complete	Remaining	% complete
Road Subgrade (LF)	32,965	-1,465	104.7%
Roads Graveled	27,648	3,852	87.8%
Crane Pads Built	2	20	9.1%
Foundations Excavated/Mud Mats Installed	18	4	81.8%
Base Rebar Installed (Each)	13	9	59.1%
Pedestal Rebar Installed (Each)	12	10	54.5%
Foundations Poured	12	10	54.5%
Tower Base Sections Installed	0	22	0.0%
Tower Mid Sections Installed	0	22	0.0%
Tower Top Sections Installed	0	22	0.0%
Nacelles Installed	0	22	0.0%
Rotors Installed	0	22	0.0%
Mechanically Completed	0	22	0.0%
Pre-Commissioned	0	22	0.0%
Final Commissioned	0	22	0.0%
Poles Set	119	3	97.5%
Overhead Installation (ft)	0	187,635	0.0%
Plowing for 4/0 cable (ft)	82,180	-3,190	104.0%
Plowing for 1000 MCM cable (ft)	89,034	13,966	86.4%
Transformer Set/ Terminated	0	22	0.0%

Note: Estimated quantities are highlighted in yellow.

Plan of the Day contents are not for forwarding or distribution without prior written consent of Wanzek.