



OLIVER COUNTY WIND PROJECT

Oliver County Weather
Forecast: Mostly Sunny
H: 88° Low: 57° Wind: 15-25 mph S

Wanzek	Ventus	Minnkota	FPL Energy	Siemens
--------	--------	----------	------------	---------

Oliver County Wind POD For September 13, 2006

Safety/Environmental:

- Daily safety meeting topics: Equipment Inspection & Reporting, Awareness Around Equipment, Traffic, PPE & Fire Alert.

Road Construction:

- Working on radiuses and approaches.
- Gravel approved from north of T19 spur to west of T18.

Foundation Construction:

- Continue over-excavation at T17.
- Backfilling at T5, T6, T7 & T8.
- Pouring mud mat at T16, pedestals at T15 & T10.
- Poured bases at T15 & T10.
- Completed crane pad at T4.

Collection System Construction:

- Continue placing turbine foundation grounding & conduits behind foundation crew.
- Prepping transformer bases at T1, T2 & T4 for slurry.
- Unloading 3 pad mount transformers.
- Working on communication cables to the Oliver County Substation.
- Prepping cables for MET towers.

T-Line Construction

- Running risers from underground to poles.
- Pulling ropes into pulleys, plan is to pull in wire and sags tomorrow.
- Completed setting all poles.
- Completed 2 underground 1000 MCM risers.

Substation Construction:

- Dressing out Powell Building at Oliver County.
- Continue prep for interconnect at Square Butte.
- Completed unloading & positioning of Powell Building at Oliver County.

	Received to Date		
	Received	Remaining	% complete
Bases	0	22	0.0%
Mids	0	22	0.0%
Tops	0	22	0.0%
Nacelles	0	22	0.0%
Power Units	0	22	0.0%
Blade	0	22	0.0%
Hubs	0	22	0.0%
Transformers	9	13	40.9%
4/0 Cable	91,800	0	100.0%
1000 MCM	100,272	7,874	92.7%
12 Fibers Single Mode	8,240	-4,090	198.6%
12 Fibers Multi Mode	28,998	-1,998	107.4%
24 Fibers Single Mode	9,459	-1,559	119.7%

General Information & Announcements



Description	Completed to Date		
	Complete	Remaining	% complete
Road Subgrade (LF)	32,965	-1,465	104.7%
Roads Graveled	29,424	2,076	93.4%
Crane Pads Built	3	19	13.6%
Foundations Excavated/Mud Mats Installed	18	4	81.8%
Base Rebar Installed (Each)	14	8	63.6%
Pedestal Rebar Installed (Each)	12	10	54.5%
Foundations Poured	12	10	54.5%
Tower Base Sections Installed	0	22	0.0%
Tower Mid Sections Installed	0	22	0.0%
Tower Top Sections Installed	0	22	0.0%
Nacelles Installed	0	22	0.0%
Rotors Installed	0	22	0.0%
Mechanically Completed	0	22	0.0%
Pre-Commissioned	0	22	0.0%
Final Commissioned	0	22	0.0%
Poles Set	122	0	100.0%
Overhead Installation (ft)	0	187,635	0.0%
Plowing for 4/0 cable (ft)	82,180	-3,190	104.0%
Plowing for 1000 MCM cable (ft)	89,034	13,966	86.4%
Transformer Set/ Terminated	0	22	0.0%

Note: Estimated quantities are highlighted in yellow.