



# OLIVER COUNTY WIND PROJECT

<b>OLIVER COUNTY WEATHER</b>
Forecast: Partly to Mostly Cloudy
H: 82° Low: 52° Wind: 25-35mph SE

Wanzek	Ventus	Minnkota	FPL Energy	Siemens
--------	--------	----------	------------	---------

## Oliver County Wind POD For September 15, 2006

### Safety/Environmental:

- Daily safety meeting topics: FPL Safety Visit, Aerial Lifts, Housekeeping, Traffic & PPE.

### Road Construction:

- Placing gravel for crane pad & turn around at T1.
- Balance of graveled roads should be tested today.

### Foundation Construction:

- Finish placing engineered fill at T17.
- Backfilling at T3, T5, T7 & T8.
- Pouring pedestals at T9, T21, mud mat at T17 & base at T20.
- Poured bases at T9 & T21 yesterday.

### Collection System Construction:

- Continue placing turbine foundation grounding & conduits behind foundation crew.
- Pouring slurry for transformer bases at T1, T2 & T4.

### T-Line Construction

- Continue pulling in wire and sags, poles 76-111.
- Completed stringing 33,000' of overhead conductor yesterday.
- Completed 2 underground 1000 MCM risers yesterday.

### Substation Construction:

- Working on Oliver County transformer.
- Completed setting dead end structure at Oliver County yesterday.
- Completed setting dead end structure at Square Butte yesterday.

	Received to Date		
	Received	Remaining	% complete
Bases	0	22	0.0%
Mids	0	22	0.0%
Tops	0	22	0.0%
Nacelles	0	22	0.0%
Power Units	0	22	0.0%
Blade	0	22	0.0%
Hubs	0	22	0.0%
Transformers	12	10	54.5%
4/0 Cable	91,800	0	100.0%
1000 MCM	100,272	7,874	92.7%
12 Fibers Single Mode	8,240	-4,090	198.6%
12 Fibers Multi Mode	28,998	-1,998	107.4%
24 Fibers Single Mode	9,459	-1,559	119.7%

### General Information & Announcements



Description	Completed to Date		
	Complete	Remaining	% complete
Road Subgrade (LF)	32,965	-1,465	104.7%
Roads Graveled	29,424	2,076	93.4%
Crane Pads Built	0	22	0.0%
Foundations Excavated/Mud Mats Installed	19	3	86.4%
Base Rebar Installed (Each)	17	5	77.3%
Pedestal Rebar Installed (Each)	14	8	63.6%
Foundations Poured	14	8	63.6%
Tower Base Sections Installed	0	22	0.0%
Tower Mid Sections Installed	0	22	0.0%
Tower Top Sections Installed	0	22	0.0%
Nacelles Installed	0	22	0.0%
Rotors Installed	0	22	0.0%
Mechanically Completed	0	22	0.0%
Pre-Commissioned	0	22	0.0%
Final Commissioned	0	22	0.0%
Poles Set	122	0	100.0%
Overhead Installation (ft)	33,000	154,635	17.6%
Plowing for 4/0 cable (ft)	82,180	-3,190	104.0%
Plowing for 1000 MCM cable (ft)	89,034	13,966	86.4%
Transformer Set/ Terminated	0	22	0.0%

Note: Estimated quantities are highlighted in yellow.

Plan of the Day contents are not for forwarding or distribution without prior written consent of Wanzek.