



OLIVER COUNTY WIND PROJECT

OLIVER COUNTY WEATHER
 Forecast: Mostly Sunny
 H: 88° Low: 50° Wind: 10-20mph SE

Wanzek Ventus Minnkota EPL Energy Siemens

Oliver County Wind POD For September 14, 2006

Safety/Environmental:

- Daily safety meeting topics: Cell Phone Use While Driving, Evacuation Process, Traffic, PPE & Fire Alert.

Road Construction:

- Continue working on radiuses and approaches.
- * Note correction in "Completed to Date" chart, the subgrade has been approved for 3 crane pads but none have been graveled.

Foundation Construction:

- Placing engineered fill at T17.
- Backfilling at T5, T6, T7 & T8.
- Pouring base at T9.
- Completed over excavation at T17.
- Poured mud mat at T16, pedestals at T15 & T10.

Collection System Construction:

- Continue placing turbine foundation grounding & conduits behind foundation crew.
- Pouring slurry for transformer bases at T1, T2 & T4.

T-Line Construction

- Finish pulling ropes into pulleys, then pull in wire and sags pole 76-111.

Substation Construction:

- Should complete dressing out Powell Building at Oliver County today.
- Unloading steel & setting dead end structures at Oliver County.
- Setting dead end structures at Square Butte.
- Continue prep for interconnect at Square Butte.

	Received to Date		
	Received	Remaining	% complete
Bases	0	22	0.0%
Mids	0	22	0.0%
Tops	0	22	0.0%
Nacelles	0	22	0.0%
Power Units	0	22	0.0%
Blade	0	22	0.0%
Hubs	0	22	0.0%
Transformers	12	10	54.5%
4/0 Cable	91,800	0	100.0%
1000 MCM	100,272	7,874	92.7%
12 Fibers Single Mode	8,240	-4,090	198.6%
12 Fibers Multi Mode	28,998	-1,998	107.4%
24 Fibers Single Mode	9,459	-1,559	119.7%

General Information & Announcements



Description	Completed to Date		
	Complete	Remaining	% complete
Road Subgrade (LF)	32,965	-1,465	104.7%
Roads Graveled	29,424	2,076	93.4%
Crane Pads Built*	0	22	0.0%
Foundations Excavated/Mud Mats Installed	19	3	86.4%
Base Rebar Installed (Each)	15	7	68.2%
Pedestal Rebar Installed (Each)	14	8	63.6%
Foundations Poured	14	8	63.6%
Tower Base Sections Installed	0	22	0.0%
Tower Mid Sections Installed	0	22	0.0%
Tower Top Sections Installed	0	22	0.0%
Nacelles Installed	0	22	0.0%
Rotors Installed	0	22	0.0%
Mechanically Completed	0	22	0.0%
Pre-Commissioned	0	22	0.0%
Final Commissioned	0	22	0.0%
Poles Set	122	0	100.0%
Overhead Installation (ft)	0	187,635	0.0%
Plowing for 4/0 cable (ft)	82,180	-3,190	104.0%
Plowing for 1000 MCM cable (ft)	89,034	13,966	86.4%
Transformer Set/ Terminated	0	22	0.0%

Note: Estimated quantities are highlighted in yellow.