



OLIVER COUNTY WIND PROJECT

OLIVER COUNTY WEATHER
Forecast: Showers & Thunderstorms
H: 62° Low: 42° Wind: 15-25mph NW

Wanzek	Ventus	Minkota	FPL Energy	Siemens
--------	--------	---------	------------	---------

Oliver County Wind POD For September 16, 2006

Safety/Environmental:

- Daily safety meeting topic: Use Care Getting On/Off Equipment.
- Received 0.2" of rain last night/this morning.

Road Construction:

- Continue working on T1 crane pad & turn around.
- Gravel approved west of T18 to T16, yesterday.

Foundation Construction:

- Began excavating at T19 yesterday, no activity today.
- Begin backfilling at T11 today.
- Continue backfilling at T3, T5, T7 & T8.
- Completed placing engineered fill at T17 yesterday.
- Poured pedestal at T15 & mud mat at T17 yesterday.

Collection System Construction:

- No activity today.
- Poured slurry for transformer bases at T1, T2 & T4 yesterday.

T-Line Construction

- No activity today.

Substation Construction:

- Finishing transformer assembly & scheduled to fill with oil tomorrow.

	Received to Date		
	Received	Remaining	% complete
Bases	0	22	0.0%
Mids	0	22	0.0%
Tops	0	22	0.0%
Nacelles	0	22	0.0%
Power Units	0	22	0.0%
Blade	0	22	0.0%
Hubs	0	22	0.0%
Transformers	15	7	68.2%
4/0 Cable	91,800	0	100.0%
1000 MCM	100,272	7,874	92.7%
12 Fibers Single Mode	8,240	-4,090	198.6%
12 Fibers Multi Mode	28,998	-1,998	107.4%
24 Fibers Single Mode	9,459	-1,559	119.7%

General Information & Announcements



Description	Completed to Date		
	Complete	Remaining	% complete
Road Subgrade (LF)	32,965	-1,465	104.7%
Roads Graveled	31,472	28	99.9%
Crane Pads Built	0	22	0.0%
Foundations Excavated/Mud Mats Installed	20	2	90.9%
Base Rebar Installed (Each)	17	5	77.3%
Pedestal Rebar Installed (Each)	15	7	68.2%
Foundations Poured	15	7	68.2%
Tower Base Sections Installed	0	22	0.0%
Tower Mid Sections Installed	0	22	0.0%
Tower Top Sections Installed	0	22	0.0%
Nacelles Installed	0	22	0.0%
Rotors Installed	0	22	0.0%
Mechanically Completed	0	22	0.0%
Pre-Commissioned	0	22	0.0%
Final Commissioned	0	22	0.0%
Poles Set	122	0	100.0%
Overhead Installation (ft)	33,000	154,635	17.6%
Plowing for 4/0 cable (ft)	82,180	-3,190	104.0%
Plowing for 1000 MCM cable (ft)	89,034	13,966	86.4%
Transformer Set/ Terminated	0	22	0.0%

Note: Estimated quantities are highlighted in yellow.

Plan of the Day contents are not for forwarding or distribution without prior written consent of Wanzek.