



OLIVER COUNTY WIND PROJECT

| | | | |
|--------------------------------|--|--|--|
| OLIVER COUNTY WEATHER | | | |
| Forecast: Partly cloudy | | | |
| Hi: 55° Low: 35° Wind: 5mph NE | | | |

| | | | | |
|--------|--------|----------|------------|---------|
| Wanzek | Ventus | Minnkota | FPL Energy | Siemens |
|--------|--------|----------|------------|---------|

Oliver County Wind POD For September 19, 2006

Safety/Environmental:

- Daily safety meeting topics: Incidents at Mower, Use Care Getting On/Off Equipment, Speed Limits, Headlights, PPE & Fire Ban.

Foundation Construction:

- Hauling gravel for crane pads at T2, T4, T5 & T6.
- Pouring mud mat at T19 & base at T18.
- Continue backfilling at T3, T7, T8, T9, T10 & T11.
- Completed excavating T19 yesterday.
- Poured base at T20 & pedestal at T21 yesterday.

Collection System Construction:

- Plowing & laying cable from T20-22 to pole line.
- Continue placing turbine foundation grounding & conduits behind foundation crew.
- Should be pouring transformer base slurry at T5, T6 & 4 more inches at T4.
- Completed trenching cables to transformer base at T2 yesterday.

T-Line Construction

- Pulling in wire and sags poles 69-64.
- Completed pulling in wire & sags to pole 111 yesterday.

Substation Construction:

- Continued preparation for planned outage & stringing of interconnect transmission lines.
- Minnkota outage scheduled for 9/21/2006.
- Working on Oliver County transformer & buss work
- Setting of tangent structure between Oliver County & Square Butte is 90% complete.

MET Tower Construction:

- Prepping for foundation at north MET tower.

| | Received to Date | | |
|-----------------------|------------------|-----------|------------|
| | Received | Remaining | % complete |
| Bases | 0 | 22 | 0.0% |
| Mids | 0 | 22 | 0.0% |
| Tops | 0 | 22 | 0.0% |
| Nacelles | 0 | 22 | 0.0% |
| Power Units | 0 | 22 | 0.0% |
| Blade | 0 | 22 | 0.0% |
| Hubs | 0 | 22 | 0.0% |
| Transformers | 15 | 7 | 68.2% |
| 4/0 Cable | 91,800 | 0 | 100.0% |
| 1000 MCM | 100,272 | 7,874 | 92.7% |
| 12 Fibers Single Mode | 8,240 | -4,090 | 198.6% |
| 12 Fibers Multi Mode | 28,998 | -1,998 | 107.4% |
| 24 Fibers Single Mode | 9,459 | -1,559 | 119.7% |

General Information & Announcements



| Description | Completed to Date | | |
|--|-------------------|-----------|------------|
| | Complete | Remaining | % complete |
| Road Subgrade (LF) | 32,965 | -1,465 | 104.7% |
| Roads Graveled | 31,472 | 28 | 99.9% |
| Crane Pads Built | 0 | 22 | 0.0% |
| Foundations Excavated/Mud Mats Installed | 20 | 2 | 90.9% |
| Base Rebar Installed (Each) | 18 | 4 | 81.8% |
| Pedestal Rebar Installed (Each) | 16 | 6 | 72.7% |
| Foundations Poured | 16 | 6 | 72.7% |
| Tower Base Sections Installed | 0 | 22 | 0.0% |
| Tower Mid Sections Installed | 0 | 22 | 0.0% |
| Tower Top Sections Installed | 0 | 22 | 0.0% |
| Nacelles Installed | 0 | 22 | 0.0% |
| Rotors Installed | 0 | 22 | 0.0% |
| Mechanically Completed | 0 | 22 | 0.0% |
| Pre-Commissioned | 0 | 22 | 0.0% |
| Final Commissioned | 0 | 22 | 0.0% |
| Poles Set | 122 | 0 | 100.0% |
| Overhead Installation (ft) | 55,000 | 132,635 | 29.3% |
| Plowing for 4/0 cable (ft) | 82,180 | -3,190 | 104.0% |
| Plowing for 1000 MCM cable (ft) | 89,034 | 13,966 | 86.4% |
| Transformer Set/ Terminated | 0 | 22 | 0.0% |

Note: Estimated quantities are highlighted in yellow.

Plan of the Day contents are not for forwarding or distribution without prior written consent of Wanzek.