



OLIVER COUNTY WIND PROJECT

OLIVER COUNTY WEATHER

Forecast: Mostly cloudy 40% rain chance
Hi: 62° Low: 48° Wind: 10-15mph SE

Wanzek

Ventus

Minnkota

FPL Energy

Siemens

Oliver County Wind POD For September 21, 2006

Safety/Environmental:

- Daily safety meeting topics: Eye Protection, Traffic, Weather & PPE.

Foundation Construction:

- Pouring base at T17 & pedestal at T16.
- Continue backfilling foundations at T3, T7, T8, T13, T14 & T15.
- Hauling & placing gravel for crane pads at T6, T10 & T11.
- Poured base at T16 & pedestal at T18 yesterday.
- Completed excavation & pouring of mud mat at T22 yesterday.

Collection System Construction:

- Continue placing turbine foundation grounding & conduits behind foundation crew.
- Continue trenching in cable tails to turbine transformer locations behind backfilling crew.
- Underground is 97% complete.

T-Line Construction

- Stringing transmission lines between Oliver County & Square Butte substations.
- Completed pulling in rope for fiber optic cable, poles 75-111 yesterday.

Substation Construction:

- Minnkota outage starts today – working on interconnect.
- Welding buss & jumpering at Oliver County.
- Completed static towers in Oliver County yesterday.

O&M Building:

- Framing started yesterday.

	Received to Date		
	Received	Remaining	% complete
Bases	0	22	0.0%
Mids	0	22	0.0%
Tops	0	22	0.0%
Nacelles	0	22	0.0%
Power Units	0	22	0.0%
Blade	0	22	0.0%
Hubs	0	22	0.0%
Transformers	15	7	68.2%
4/0 Cable	91,800	0	100.0%
1000 MCM	100,272	7,874	92.7%
12 Fibers Single Mode	8,240	-4,090	198.6%
12 Fibers Multi Mode	28,998	-1,998	107.4%
24 Fibers Single Mode	9,459	-1,559	119.7%

General Information & Announcements



Completed to Date

Description	Complete	Remaining	% complete
Road Subgrade (LF)	32,965	-1,465	104.7%
Roads Graveled	31,472	28	99.9%
Crane Pads Built	2	20	9.1%
Foundations Excavated/Mud Mats Installed	22	0	100.0%
Base Rebar Installed (Each)	20	2	90.9%
Pedestal Rebar Installed (Each)	18	4	81.8%
Foundations Poured	18	4	81.8%
Tower Base Sections Installed	0	22	0.0%
Tower Mid Sections Installed	0	22	0.0%
Tower Top Sections Installed	0	22	0.0%
Nacelles Installed	0	22	0.0%
Rotors Installed	0	22	0.0%
Mechanically Completed	0	22	0.0%
Pre-Commissioned	0	22	0.0%
Final Commissioned	0	22	0.0%
Poles Set	122	0	100.0%
Overhead Installation (ft)	64,450	123,185	34.3%
Plowing for 4/0 cable (ft)	88,144	-9,154	111.6%
Plowing for 1000 MCM cable (ft)	89,034	13,966	86.4%
Transformer Set/ Terminated	0	22	0.0%

Note: Estimated quantities are highlighted in yellow.

Plan of the Day contents are not for forwarding or distribution without prior written consent of Wanzek.