



OLIVER COUNTY WIND PROJECT

OLIVER COUNTY WEATHER			
Forecast: Windy with rain			
Hi: 55° Low: 45° Wind: 15-30mph NE			

Wanzek	Ventus	Minnkota	FPL Energy	Siemens
--------	--------	----------	------------	---------

Oliver County Wind POD For September 22, 2006

General Information:

- 0.7" of rain received since last night and rain forecast to continue into tomorrow.

Safety/Environmental:

- Daily safety meeting topics: Cable Incident Review, Weather & Easement/Exclusion Zones.

Foundation Construction:

- No activity today.
- Poured base at T17 & pedestal at T16 yesterday.

Collection System Construction:

- No activity today.
- Completed pouring slurry for transformer bases at T4, T5, T6 & T10 yesterday.

T-Line Construction

- No activity today.
- Completed stringing transmission lines between Oliver County & Square Butte substations yesterday.

Substation Construction:

- No activity today.
- Completed interconnect work during Minnkota power outage yesterday.

O&M Building:

- No activity today.
- Framing continued yesterday.

	Received to Date		
	Received	Remaining	% complete
Bases	0	22	0.0%
Mids	0	22	0.0%
Tops	0	22	0.0%
Nacelles	0	22	0.0%
Power Units	0	22	0.0%
Blade	0	22	0.0%
Hubs	0	22	0.0%
Transformers	15	7	68.2%
4/0 Cable	91,800	0	100.0%
1000 MCM	100,272	7,874	92.7%
12 Fibers Single Mode	8,240	-4,090	198.6%
12 Fibers Multi Mode	28,998	-1,998	107.4%
24 Fibers Single Mode	9,459	-1,559	119.7%

General Information & Announcements



Description	Completed to Date		
	Complete	Remaining	% complete
Road Subgrade (LF)	32,965	-1,465	104.7%
Roads Graveled	31,472	28	99.9%
Crane Pads Built	5	17	22.7%
Foundations Excavated/Mud Mats Installed	22	0	100.0%
Base Rebar Installed (Each)	21	1	95.5%
Pedestal Rebar Installed (Each)	19	3	86.4%
Foundations Poured	19	3	86.4%
Tower Base Sections Installed	0	22	0.0%
Tower Mid Sections Installed	0	22	0.0%
Tower Top Sections Installed	0	22	0.0%
Nacelles Installed	0	22	0.0%
Rotors Installed	0	22	0.0%
Mechanically Completed	0	22	0.0%
Pre-Commissioned	0	22	0.0%
Final Commissioned	0	22	0.0%
Poles Set	122	0	100.0%
Overhead Installation (ft)	64,450	123,185	34.3%
Plowing for 4/0 cable (ft)	88,144	-9,154	111.6%
Plowing for 1000 MCM cable (ft)	89,034	13,966	86.4%
Transformer Set/ Terminated	0	22	0.0%

Note: Estimated quantities are highlighted in yellow.

Plan of the Day contents are not for forwarding or distribution without prior written consent of Wanzek.