



OLIVER COUNTY WIND PROJECT

OLIVER COUNTY WEATHER

Forecast: Partly sunny

Hi: 72° Low: 48° Wind: 10-20mph W

Wanzek	Ventus	Minnkota	FPL Energy	Siemens
--------	--------	----------	------------	---------

Oliver County Wind POD For September 25, 2006

General Information:

- Total of 1.0" of rain received last Friday/Saturday.

Safety/Environmental:

- Daily safety meeting topics: Chance Takers, School Buses, PPE & Housekeeping.

Foundation Construction:

- Pouring bases at T19 & T22.
- Dewatering performed yesterday.

Collection System Construction:

- Prepping for transformer base slurry at T7, T8, T9 & T11.
- Grounds installed at T19, T22 & conduits at T17 on Saturday.

T-Line Construction

- Pulling in fiber to poles 75- 111 today.

Substation Construction:

- Welding buss & jumpering at Oliver County.
- Trenching 3 lines from Oliver County to Square Butte.

O&M Building:

- Framing continues, setting trusses today.

	Received to Date		
	Received	Remaining	% complete
Bases	0	22	0.0%
Mids	0	22	0.0%
Tops	0	22	0.0%
Nacelles	0	22	0.0%
Power Units	0	22	0.0%
Blade	0	22	0.0%
Hubs	0	22	0.0%
Transformers	21	1	95.5%
4/0 Cable	91,800	0	100.0%
1000 MCM	100,272	7,874	92.7%
12 Fibers Single Mode	8,240	-4,090	198.6%
12 Fibers Multi Mode	28,998	-1,998	107.4%
24 Fibers Single Mode	9,459	-1,559	119.7%

General Information & Announcements



Description	Completed to Date		
	Complete	Remaining	% complete
Road Subgrade (LF)	32,965	-1,465	104.7%
Roads Graveled	31,472	28	99.9%
Crane Pads Built	5	17	22.7%
Foundations Excavated/Mud Mats Installed	22	0	100.0%
Base Rebar Installed (Each)	22	0	100.0%
Pedestal Rebar Installed (Each)	20	2	90.9%
Foundations Poured	19	3	86.4%
Tower Base Sections Installed	0	22	0.0%
Tower Mid Sections Installed	0	22	0.0%
Tower Top Sections Installed	0	22	0.0%
Nacelles Installed	0	22	0.0%
Rotors Installed	0	22	0.0%
Mechanically Completed	0	22	0.0%
Pre-Commissioned	0	22	0.0%
Final Commissioned	0	22	0.0%
Poles Set	122	0	100.0%
Overhead Installation (ft)	64,450	123,185	34.3%
Plowing for 4/0 cable (ft)	88,144	-9,154	111.6%
Plowing for 1000 MCM cable (ft)	89,034	13,966	86.4%
Transformer Set/ Terminated	0	22	0.0%

Note: Estimated quantities are highlighted in yellow.

Plan of the Day contents are not for forwarding or distribution without prior written consent of Wanzek.