



# OLIVER COUNTY WIND PROJECT

## OLIVER COUNTY WEATHER

Forecast: Partly to mostly cloudy

High: 68° Low: 42° Wind: 20-30mph NW

Wanzek

Ventus

Minnkota

FPL Energy

Siemens

### Oliver County Wind POD For September 26, 2006

#### Safety/Environmental:

- Daily safety meeting topics: Falling Objects, PPE, Speed Limits & Headlights On.

#### Foundation Construction:

- Pouring pedestals T17, T19 & T22 today.
- Backfilling at T12 – T15.
- Hauling gravel for crane pads at T3, T7, T8, T9 & access approaches on north end of site.
- **Completed pouring last of bases at T19 & T22 yesterday.**
- Completed backfilling at T3 yesterday, awaiting approval of compaction.

#### Collection System Construction:

- Pouring slurry for transformer bases at T1, T2, T4, T5, T6 & T10.
- Prepping for transformer base slurry at T3, T7, T8, T9 & T11.

#### T-Line Construction

- Pulling in ropes poles 52-63.
- Working on rises 30 A & B.
- Completed pulling in fiber, poles 74-111 yesterday.
- Completed risers 38 A & B, 39 A & B yesterday.

#### Substation Construction:

- Continue welding buss & jumpering at Oliver County.
- Working on AC buss & transfer switch in Square Butte.

#### O&M Building:

- Framing continues.
- Completed setting trusses yesterday.

Received to Date			
	Received	Remaining	% complete
Bases	0	22	0.0%
Mids	0	22	0.0%
Tops	0	22	0.0%
Nacelles	0	22	0.0%
Power Units	0	22	0.0%
Blade	0	22	0.0%
Hubs	0	22	0.0%
Transformers	21	1	95.5%
4/0 Cable	91,800	0	100.0%
1000 MCM	100,272	7,874	92.7%
12 Fibers Single Mode	8,240	-4,090	198.6%
12 Fibers Multi Mode	28,998	-1,998	107.4%
24 Fibers Single Mode	9,459	-1,559	119.7%

### General Information & Announcements



#### Completed to Date

Description	Complete	Remaining	% complete
Road Subgrade (LF)	32,965	-1,465	104.7%
Roads Graveled	31,472	28	99.9%
Crane Pads Built	5	17	22.7%
Foundations Excavated/Mud Mats Installed	22	0	100.0%
Base Rebar Installed (Each)	22	0	100.0%
Pedestal Rebar Installed (Each)	20	2	90.9%
Foundations Poured	19	3	86.4%
Tower Base Sections Installed	0	22	0.0%
Tower Mid Sections Installed	0	22	0.0%
Tower Top Sections Installed	0	22	0.0%
Nacelles Installed	0	22	0.0%
Rotors Installed	0	22	0.0%
Mechanically Completed	0	22	0.0%
Pre-Commissioned	0	22	0.0%
Final Commissioned	0	22	0.0%
Poles Set	122	0	100.0%
Overhead Installation (ft)	64,450	123,185	34.3%
Plowing for 4/0 cable (ft)	88,144	-9,154	111.6%
Plowing for 1000 MCM cable (ft)	89,034	13,966	86.4%
Transformer Set/ Terminated	0	22	0.0%

Note: Estimated quantities are highlighted in yellow.

Plan of the Day contents are not for forwarding or distribution without prior written consent of Wanzek.