



OLIVER COUNTY WIND PROJECT

OLIVER COUNTY WEATHER

Forecast: Partly sunny 20% Rain chance

High: 58° Low: 28° Wind: 5-15mph SW

Wanzek	Ventus	Minnkota	FPL Energy	Siemens
--------	--------	----------	------------	---------

Oliver County Wind POD For September 28, 2006

Safety/Environmental:

- Daily safety meeting topics: First Aid for Burns, PPE, Traffic & Use Care Getting On/Off Equipment.

Foundation Construction:

- Backfilling at T13, T14 & T15.
- Continue work on crane pads T1-11.

Collection System Construction:

- Prep for transformer base slurry at T3 & T7 & pour today.
- Performing Ground Resistance Testing at T5 & T7.
- Completed pouring slurry & setting bases at T1, T2, T4, T5, T6, T8, T9, T10, T11 yesterday.
- To date Ground Resistance Tests have performed for T1, T2, T3, T4, T6, T8, T9, T10 & T11.

T-Line Construction

- Working on risers 11 A&B, 111, 76, 75 A.
- Completed terminations at risers 12 A&B, 18 A&B, 19 A&B, 29 A&B yesterday.

Substation Construction:

- Jumpering arrestors & welding buss in Oliver County.
- Steel coming & will be set in Square Butte.
- Completed installing lightning protection in Oliver County yesterday.
- AC work completed in Square Butte yesterday.

O&M Building:

- Framing continues.

	Received to Date		
	Received	Remaining	% complete
Bases	0	22	0.0%
Mids	0	22	0.0%
Tops	0	22	0.0%
Nacelles	0	22	0.0%
Power Units	0	22	0.0%
Blade	0	22	0.0%
Hubs	0	22	0.0%
Transformers	21	1	95.5%
4/0 Cable	91,800	0	100.0%
1000 MCM	100,272	7,874	92.7%
12 Fibers Single Mode	8,240	-4,090	198.6%
12 Fibers Multi Mode	28,998	-1,998	107.4%
24 Fibers Single Mode	9,459	-1,559	119.7%

General Information & Announcements



Description	Completed to Date		
	Complete	Remaining	% complete
Road Subgrade (LF)	32,965	-1,465	104.7%
Roads Graveled	31,472	28	99.9%
Crane Pads Built	5	17	22.7%
Foundations Excavated/Mud Mats Installed	22	0	100.0%
Base Rebar Installed (Each)	22	0	100.0%
Pedestal Rebar Installed (Each)	22	0	100.0%
Foundations Poured	22	0	100.0%
Tower Base Sections Installed	0	22	0.0%
Tower Mid Sections Installed	0	22	0.0%
Tower Top Sections Installed	0	22	0.0%
Nacelles Installed	0	22	0.0%
Rotors Installed	0	22	0.0%
Mechanically Completed	0	22	0.0%
Pre-Commissioned	0	22	0.0%
Final Commissioned	0	22	0.0%
Poles Set	122	0	100.0%
Overhead Installation (ft)	64,450	123,185	34.3%
Plowing for 4/0 cable (ft)	88,144	-9,154	111.6%
Plowing for 1000 MCM cable (ft)	89,034	13,966	86.4%
Transformer Set/ Terminated	0	22	0.0%

Note: Estimated quantities are highlighted in yellow.

Plan of the Day contents are not for forwarding or distribution without prior written consent of Wanzek.