



OLIVER COUNTY WIND PROJECT

OLIVER COUNTY WEATHER

Forecast: Partly cloudy
High: 68° Low: 45° Wind: 20-30mph NW

Wanzek	Ventus	Minnkota	FPL Energy	Siemens
--------	--------	----------	------------	---------

Oliver County Wind POD For September 29, 2006

Safety/Environmental:

- Daily safety meeting topics: Compressed Gas Cylinders, PPE, Headlights On, School Buses & Hot Work Permits Still Required.

Road Construction:

- Access road gravel at T9 & T10 has been completed (151' for each site had previously been excluded from total).

Foundation Construction:

- Continue backfilling at T12-15.

Crane Pad Construction:

- Placing gravel & compacting crane pads T1-11.
- Crane pad subgrade compaction for T12 approved yesterday.
- Crane pad gravel & compaction for T8 approved yesterday.

Collection System Construction:

- Pouring transformer base slurry at T3 & T7.
- Continue pulling tails into transformer bases T1-11.
- Start setting transformers T1-11 today.
- Completed Ground Resistance Testing at T5, T7, T12 & T13 yesterday.
- Ground Grid Test Reports for T1-12 turned over to FPLE this morning.

T-Line Construction

- Installing dead end Ts & guy wires.
- Completed terminations at risers 11 A&B yesterday (1 A&B were done previously).

Substation Construction:

- Scheduled to get switches & steel in for Square Butte today.
- Trenching & pulling of phone line cables into Oliver County.

O&M Building:

- Siding started yesterday.

	Received to Date		
	Received	Remaining	% complete
Bases	0	22	0.0%
Mids	0	22	0.0%
Tops	0	22	0.0%
Nacelles	0	22	0.0%
Power Units	0	22	0.0%
Blade	0	22	0.0%
Hubs	0	22	0.0%
Transformers	22	0	100.0%
4/0 Cable	91,800	0	100.0%
1000 MCM	100,272	7,874	92.7%
12 Fibers Single Mode	8,240	-4,090	198.6%
12 Fibers Multi Mode	28,998	-1,998	107.4%
24 Fibers Single Mode	9,459	-1,559	119.7%

General Information & Announcements



Description	Completed to Date		
	Complete	Remaining	% complete
Road Subgrade (LF)	32,965	-1,465	104.7%
Roads Graveled	31,774	-274	100.9%
Crane Pads Built	7	15	31.8%
Foundations Excavated/Mud Mats Installed	22	0	100.0%
Base Rebar Installed (Each)	22	0	100.0%
Pedestal Rebar Installed (Each)	22	0	100.0%
Foundations Poured	22	0	100.0%
Tower Base Sections Installed	0	22	0.0%
Tower Mid Sections Installed	0	22	0.0%
Tower Top Sections Installed	0	22	0.0%
Nacelles Installed	0	22	0.0%
Rotors Installed	0	22	0.0%
Mechanically Completed	0	22	0.0%
Pre-Commissioned	0	22	0.0%
Final Commissioned	0	22	0.0%
Poles Set	122	0	100.0%
Overhead Installation (ft)	64,450	123,185	34.3%
Plowing for 4/0 cable (ft)	88,144	-9,154	111.6%
Plowing for 1000 MCM cable (ft)	89,034	13,966	86.4%
Transformer Set/ Terminated	0	22	0.0%

Note: Estimated quantities are highlighted in yellow.

Plan of the Day contents are not for forwarding or distribution without prior written consent of Wanzek.