



# OLIVER COUNTY WIND PROJECT

**OLIVER COUNTY WEATHER**

Forecast: Partly cloudy  
High: 72° Low: 45° Wind: 10-20mph NE

Wanzek	Ventus	Minnkota	FPL Energy	Siemens
--------	--------	----------	------------	---------

## Oliver County Wind POD For October 2, 2006

**Safety/Environmental:**

- Daily safety meeting topics: Electrical Equipment-Yellow Color/Code, PPE, Speed Limits, Headlights On & Hot Work Permits.

**Foundation Construction:**

- Backfilling at T15, then mobilize to T16-22.
- Backfill at T12, T13 & T14 approved Friday/Saturday.

**Crane Pad Construction:**

- Placing gravel & compacting crane pad at T12 & T13.
- Crane pad subgrade compaction for T13 & T14 approved Friday/Saturday.
- Crane pad gravel & compaction for T2, T3, T7, T9 approved Friday/Saturday.

**Collection System Construction:**

- Prepping for transformer base slurry at T12.
- Completed setting transformers T1-11 on Friday/Saturday.

**T-Line Construction**

- Pulling in wires & sags poles 63-53.
- Installing dead end Ts & guy wires.

**Substation Construction:**

- 8 switches & steel coming in for Square Butte today.
- Forming for 2 transformer pads & breaker boxes in Square Butte.
- Running conduit & flex to CTs & PTs in Oliver County.
- Running conduit to 200 amp disconnect in Oliver County.
- Working in Powell Building at Oliver County.

	Received to Date		
	Received	Remaining	% complete
Bases	0	22	0.0%
Mids	0	22	0.0%
Tops	0	22	0.0%
Nacelles	0	22	0.0%
Power Units	0	22	0.0%
Blade	0	22	0.0%
Hubs	0	22	0.0%
Transformers	22	0	100.0%
4/0 Cable	91,800	0	100.0%
1000 MCM	100,272	7,874	92.7%
12 Fibers Single Mode	8,240	-4,090	198.6%
12 Fibers Multi Mode	28,998	-1,998	107.4%
24 Fibers Single Mode	9,459	-1,559	119.7%

### General Information & Announcements



Description	Completed to Date		
	Complete	Remaining	% complete
Road Subgrade (LF)	32,965	-1,465	104.7%
Roads Graveled	31,774	-274	100.9%
Crane Pads Built	11	11	50.0%
Foundations Excavated/Mud Mats Installed	22	0	100.0%
Base Rebar Installed (Each)	22	0	100.0%
Pedestal Rebar Installed (Each)	22	0	100.0%
Foundations Poured	22	0	100.0%
Tower Base Sections Installed	0	22	0.0%
Tower Mid Sections Installed	0	22	0.0%
Tower Top Sections Installed	0	22	0.0%
Nacelles Installed	0	22	0.0%
Rotors Installed	0	22	0.0%
Mechanically Completed	0	22	0.0%
Pre-Commissioned	0	22	0.0%
Final Commissioned	0	22	0.0%
Poles Set	122	0	100.0%
Overhead Installation (ft)	64,450	123,185	34.3%
Plowing for 4/0 cable (ft)	88,144	-9,154	111.6%
Plowing for 1000 MCM cable (ft)	89,034	13,966	86.4%
Transformer Set/ Terminated	0	22	0.0%

Note: Estimated quantities are highlighted in yellow.

**Plan of the Day contents are not for forwarding or distribution without prior written consent of Wanzek.**