



# OLIVER COUNTY WIND PROJECT

OLIVER COUNTY WEATHER	
Forecast: Cloudy with showers	
High: 55° Low: 35° Wind: 15-30mph NE	

Wanzek	Ventus	Minnkota	FPL Energy	Siemens
--------	--------	----------	------------	---------

## Oliver County Wind POD For October 3, 2006

### Safety/Environmental:

- Daily safety meeting topics: Housekeeping, PPE, Speed Limits & Headlights On.

### Road Construction:

- Completed turnarounds at T1 & T11 yesterday.

### Foundation Construction:

- Backfilling at T19 & T20.
- Completed backfill at T15 yesterday.

### Crane Pad Construction:

- Placing gravel & compacting crane pad at T15.
- Crane pad subgrade approved for T15 yesterday.

### Collection System Construction:

- Working on transformer terminations T1-T4.
- Prepping for transformer base slurry at T15 today, T14 prepped for slurry yesterday.
- Poured slurry/set transformer bases at T12 & T13 yesterday

### T-Line Construction

- Pulling in ropes poles 51-39.
- Pulled in fiber and overhead cable, poles 63-52 yesterday = 22,450'.

### Substation Construction:

- Pulling in control wires for Oliver County.
- High side jumpering is complete & all buss work is up in Oliver County.
- Fiber work in Square Butte control building today.

### O&M Building Construction:

- Installation of steel siding continues.

	Received to Date		
	Received	Remaining	% complete
Bases	0	22	0.0%
Mids	0	22	0.0%
Tops	0	22	0.0%
Nacelles	0	22	0.0%
Power Units	0	22	0.0%
Blade	0	22	0.0%
Hubs	0	22	0.0%
Transformers	22	0	100.0%
4/0 Cable	91,800	0	100.0%
1000 MCM	100,272	7,874	92.7%
12 Fibers Single Mode	8,240	-4,090	198.6%
12 Fibers Multi Mode	28,998	-1,998	107.4%
24 Fibers Single Mode	9,459	-1,559	119.7%

## General Information & Announcements



Description	Completed to Date		
	Complete	Remaining	% complete
Road Subgrade (LF)	32,965	-1,465	104.7%
Roads Graveled	31,774	-274	100.9%
Crane Pads Built	11	11	50.0%
Foundations Excavated/Mud Mats Installed	22	0	100.0%
Base Rebar Installed (Each)	22	0	100.0%
Pedestal Rebar Installed (Each)	22	0	100.0%
Foundations Poured	22	0	100.0%
Tower Base Sections Installed	0	22	0.0%
Tower Mid Sections Installed	0	22	0.0%
Tower Top Sections Installed	0	22	0.0%
Nacelles Installed	0	22	0.0%
Rotors Installed	0	22	0.0%
Mechanically Completed	0	22	0.0%
Pre-Commissioned	0	22	0.0%
Final Commissioned	0	22	0.0%
Poles Set	122	0	100.0%
Overhead Installation (ft)	86,900	100,735	46.3%
Plowing for 4/0 cable (ft)	88,144	-9,154	111.6%
Plowing for 1000 MCM cable (ft)	89,034	13,966	86.4%
Transformer Set/ Terminated	0	22	0.0%

Note: Estimated quantities are highlighted in yellow.

Plan of the Day contents are not for forwarding or distribution without prior written consent of Wanzek.