



# OLIVER COUNTY WIND PROJECT

**OLIVER COUNTY WEATHER**

Forecast: Partly to mostly sunny  
High: 62° Low: 31° Wind: 10-15mph SE

Wanzek	Ventus	Minnkota	FPL Energy	Siemens
--------	--------	----------	------------	---------

## Oliver County Wind POD For October 4, 2006

**General Information:**

- Received just under 0.5" of rain yesterday.

**Safety/Environmental:**

- Daily safety meeting topics: Transport Truck Drive Thru, Dig Permits, PPE, Razor Knives, Spotters & Slippery Conditions.

**Foundation Construction:**

- Continue backfilling T18-T21.

**Collection System Construction:**

- Working on transformer terminations T1-T11.
- Finish prep, set base & pour slurry for transformer base at T15 today
- High side transformer terminations completed at T1 yesterday.
- Poured slurry/set transformer base at T14 yesterday.

**T-Line Construction:**

- Pulled in ropes poles 51-39 yesterday.

**Substation Construction:**

- Pulling in control wires, welding buss & anchoring Powell Bldg at Oliver County.
- Setting steel for buss supports & switches at Square Butte.
- Ducts between subs installed yesterday, fiber should be pulled today.

**O&M Building Construction:**

- Installing steel roofing.
- Steel siding complete.

	Received to Date		
	Received	Remaining	% complete
Bases	0	22	0.0%
Mids	0	22	0.0%
Tops	0	22	0.0%
Nacelles	0	22	0.0%
Power Units	0	22	0.0%
Blade	0	22	0.0%
Hubs	0	22	0.0%
Transformers	22	0	100.0%
4/0 Cable	91,800	0	100.0%
1000 MCM	100,272	7,874	92.7%
12 Fibers Single Mode	8,240	-4,090	198.6%
12 Fibers Multi Mode	28,998	-1,998	107.4%
24 Fibers Single Mode	9,459	-1,559	119.7%

### General Information & Announcements



Description	Completed to Date		
	Complete	Remaining	% complete
Road Subgrade (LF)	32,965	-1,465	104.7%
Roads Graveled	31,774	-274	100.9%
Crane Pads Built	11	11	50.0%
Foundations Excavated/Mud Mats Installed	22	0	100.0%
Base Rebar Installed (Each)	22	0	100.0%
Pedestal Rebar Installed (Each)	22	0	100.0%
Foundations Poured	22	0	100.0%
Tower Base Sections Installed	0	22	0.0%
Tower Mid Sections Installed	0	22	0.0%
Tower Top Sections Installed	0	22	0.0%
Nacelles Installed	0	22	0.0%
Rotors Installed	0	22	0.0%
Mechanically Completed	0	22	0.0%
Pre-Commissioned	0	22	0.0%
Final Commissioned	0	22	0.0%
Poles Set	122	0	100.0%
Overhead Installation (ft)	86,900	100,735	46.3%
Plowing for 4/0 cable (ft)	88,144	-9,154	111.6%
Plowing for 1000 MCM cable (ft)	89,034	13,966	86.4%
Transformer Set/ Terminated	11 / 0	11 / 0	50% / 0.0%

Note: Estimated quantities are highlighted in yellow.

**Plan of the Day contents are not for forwarding or distribution without prior written consent of Wanzek.**