



OLIVER COUNTY WIND PROJECT

OLIVER COUNTY WEATHER

Forecast: Partly cloudy

High: 78° Low: 52° Wind: 15-25mph S

Wanzek

Ventus

Minnkota

FPL Energy

Siemens

Oliver County Wind POD For October 6, 2006

Safety/Environmental:

- Daily safety meeting topics: 7 Causes of Accidents, Hot Work Permits, Dig Permits, Windy Weather & Traffic.

Road Construction:

- Turn around at T12 is complete.

Foundation Construction:

- Continue backfilling T16, T17, T21 & T22.
- Backfill at T18 & T19 approved yesterday.

Crane Pad Construction:

- Compacting gravel at T18 & T20.
- Subgrade approved at T18, T19 & T20 yesterday.

Collection System Construction:

- Working on high side transformer terminations T3 & T7-T11.
- Pulling in DLO cables T1-T11.
- High side transformer terminations completed at T4 & T6 yesterday.
- Completed slurry pour & setting of transformer base at T15 yesterday.

T-Line Construction:

- Correction for yesterday's POD, fiber splice boxes were being installed at poles 53, 63 & 64.

Substation Construction:

- Preparing for station service outage & installing conduit at Oliver County.
- Completed fiber installation between Oliver County & Square Butte yesterday.

Siemens:

- Continue off loading containers & components.

	Received to Date		
	Received	Remaining	% complete
Bases	0	22	0.0%
Mids	0	22	0.0%
Tops	0	22	0.0%
Nacelles	0	22	0.0%
Power Units	2	20	9.1%
Blade	0	22	0.0%
Hubs	2	20	9.1%
Transformers	22	0	100.0%
4/0 Cable	91,800	0	100.0%
1000 MCM	100,272	7,874	92.7%
12 Fibers Single Mode	8,240	-4,090	198.6%
12 Fibers Multi Mode	28,998	-1,998	107.4%
24 Fibers Single Mode	9,459	-1,559	119.7%

General Information & Announcements



Completed to Date

Description	Complete	Remaining	% complete
Road Subgrade (LF)	32,965	-1,465	104.7%
Roads Graveled	31,774	-274	100.9%
Crane Pads Built	11	11	50.0%
Foundations Excavated/Mud Mats Installed	22	0	100.0%
Base Rebar Installed (Each)	22	0	100.0%
Pedestal Rebar Installed (Each)	22	0	100.0%
Foundations Poured	22	0	100.0%
Tower Base Sections Installed	0	22	0.0%
Tower Mid Sections Installed	0	22	0.0%
Tower Top Sections Installed	0	22	0.0%
Nacelles Installed	0	22	0.0%
Rotors Installed	0	22	0.0%
Mechanically Completed	0	22	0.0%
Pre-Commissioned	0	22	0.0%
Final Commissioned	0	22	0.0%
Poles Set	122	0	100.0%
Overhead Installation (ft)	86,900	100,735	46.3%
Plowing for 4/0 cable (ft)	107,046	0	100.0%
Plowing for 1000 MCM cable (ft)	96,264	0	100.0%
Transformer Set/ Terminated	11 / 3	11 / 19	50% / 14%

Note: Estimated quantities are highlighted in yellow.

Plan of the Day contents are not for forwarding or distribution without prior written consent of Wanzek.