



OLIVER COUNTY WIND PROJECT

OLIVER COUNTY WEATHER

Forecast: Partly cloudy

High: 52° Low: 28° Wind: 5-10mph N

Wanzek

Ventus

Minnkota

FPL Energy

Siemens

Oliver County Wind POD For October 9, 2006

Safety/Environmental:

- Daily safety meeting topics: Traffic/Use Headlights & Watch Speed, Hi-Pot Testing & Cranes/Traffic Cones.

Road Construction:

- Turn around at T19 being graveled today.
- Turn around adjustments at T1 & widening of radius at junction of Hwy 25 & 33rd Ave SW completed this past weekend.

Foundation Construction:

- Continue backfilling T16 & T22.
- Backfill at T17 & T21 approved Friday.

Crane Pad Construction:

- Working on T16, T21 & T22.
- Subgrade approved at T17 Friday.
- Gravel approved at T12, T13, T14, T18 & T20 on Friday.

Collection System Construction:

- Working on high side transformer terminations T9-T11.
- Pulling in DLO cables T12, T14 & T15.
- Setting transformers T12-T15.
- High side transformer terminations completed at T3, T7 & T8 on Friday.
- Completed slurry pour & setting of transformer bases at T18 & T20 on Thursday.

T-Line Construction:

- Stringing in conductors & fiber, poles 52 – 39.
- Pulling in ropes, poles 38 -30.

Substation Construction:

- Installing conduits & performing Hi-Pot Testing at Oliver County.
- Setting steel & switches at Square Butte.

Siemens:

- Continue off loading containers & components.
- Receiving a base & mid tower section today.

O&M Building:

- Electricians wiring today.
- Internal partition framing complete.

	Received to Date		
	Received	Remaining	% complete
Bases	1	21	4.5%
Mids	1	21	4.5%
Tops	0	22	0.0%
Nacelles	0	22	0.0%
Power Units	6	16	27.3%
Blade	0	22	0.0%
Hubs	5	17	22.7%
Transformers	22	0	100.0%
4/0 Cable	91,800	0	100.0%
1000 MCM	100,272	0	100.0%
12 Fibers Single Mode	8,240	-4,090	198.6%
12 Fibers Multi Mode	28,998	-1,998	107.4%
24 Fibers Single Mode	9,459	-1,559	119.7%

General Information & Announcements



Completed to Date

Description	Complete	Remaining	% complete
Road Subgrade (LF)	32,965	-1,465	104.7%
Roads Graveled	31,774	-274	100.9%
Crane Pads Built	16	6	72.7%
Foundations Excavated/Mud Mats Installed	22	0	100.0%
Base Rebar Installed (Each)	22	0	100.0%
Pedestal Rebar Installed (Each)	22	0	100.0%
Foundations Poured	22	0	100.0%
Tower Base Sections Installed	0	22	0.0%
Tower Mid Sections Installed	0	22	0.0%
Tower Top Sections Installed	0	22	0.0%
Nacelles Installed	0	22	0.0%
Rotors Installed	0	22	0.0%
Mechanically Completed	0	22	0.0%
Pre-Commissioned	0	22	0.0%
Final Commissioned	0	22	0.0%
Poles Set	122	0	100.0%
Overhead Installation (ft)	86,900	100,735	46.3%
Plowing for 4/0 cable (ft)	107,046	0	100.0%
Plowing for 1000 MCM cable (ft)	96,264	0	100.0%
Transformer Set/ Terminated	11 / 3	11 / 19	50% / 14%

Note: Estimated quantities are highlighted in yellow.

Plan of the Day contents are not for forwarding or distribution without prior written consent of Wanzek.