



# OLIVER COUNTY WIND PROJECT

**OLIVER COUNTY WEATHER**

Forecast: Partly to mostly cloudy  
High: 58° Low: 22° Wind: 20-30mph W

Wanzek	Ventus	Minnkota	FPL Energy	Siemens
--------	--------	----------	------------	---------

***Oliver County Wind POD For October 10, 2006***

**Safety/Environmental:**

- Daily safety meeting topics: Cold Weather, Gates at T8, Traffic, Dig Permits & Hot Work Permits.

**Road Construction:**

- Final footage for graveled roads wheeled yesterday = 32,965'.

**Foundation Construction:**

- Continue backfilling T22.
- Backfill at T18 approved yesterday.

**Crane Pad Construction:**

- Placing fabric & gravel at T21.
- Continue working on T16, T17, & T19.
- Subgrade approved at T16 & T21 yesterday.
- Gravel approved at T15 yesterday.

**Collection System Construction:**

- Pouring slurry for transformer bases at T16, T17, T19 & T21.
- Working on high side transformer terminations T11 & T12.
- Continue pulling in DLO cables.
- Setting 4 transformers today.
- High side transformer terminations completed at T9 & T10 yesterday.

**T-Line Construction:**

- Pulling in ropes, poles 38 -30 today.
- Completed pulling in conductors (27,000') & fiber (4500') poles 39-51 yesterday
- Installed fiber splice boxes at poles 18, 19, 29, 30, 38, 39, 51, 52, 63 & 64 yesterday.

**Substation Construction:**

- Working on control wiring, inspecting/torquing buss & adjusting switches at Oliver County.
- Setting steel & switches at Square Butte.

**Siemens:**

- Continue off loading containers & components.

Received to Date			
	Received	Remaining	% complete
Bases	1	21	4.5%
Mids	1	21	4.5%
Tops	0	22	0.0%
Nacelles	0	22	0.0%
Power Units	6	16	27.3%
Blade	0	22	0.0%
Hubs	5	17	22.7%
Transformers	22	0	100.0%
4/0 Cable	91,800	0	100.0%
1000 MCM	100,272	0	100.0%
12 Fibers Single Mode	8,240	-4,090	198.6%
12 Fibers Multi Mode	28,998	-1,998	107.4%
24 Fibers Single Mode	9,459	-1,559	119.7%

**General Information & Announcements**

	Completed to Date		
	Complete	Remaining	% complete
Road Subgrade (LF)	32,965	-1,465	104.7%
Roads Graveled	32,965	-1,465	104.7%
Crane Pads Built	17	5	77.3%
Foundations Excavated/Mud Mats Installed	22	0	100.0%
Base Rebar Installed (Each)	22	0	100.0%
Pedestal Rebar Installed (Each)	22	0	100.0%
Foundations Poured	22	0	100.0%
Tower Base Sections Installed	0	22	0.0%
Tower Mid Sections Installed	0	22	0.0%
Tower Top Sections Installed	0	22	0.0%
Nacelles Installed	0	22	0.0%
Rotors Installed	0	22	0.0%
Mechanically Completed	0	22	0.0%
Pre-Commissioned	0	22	0.0%
Final Commissioned	0	22	0.0%
Poles Set	122	0	100.0%
Overhead Installation (ft)	113,900	73,735	60.7%
Plowing for 4/0 cable (ft)	107,046	0	100.0%
Plowing for 1000 MCM cable (ft)	96,264	0	100.0%
Transformer Set/ Terminated	13 / 10	9 / 12	59% / 45%

Note: Estimated quantities are highlighted in yellow.

**Plan of the Day contents are not for forwarding or distribution without prior written consent of Wanzek.**