



OLIVER COUNTY WIND PROJECT

OLIVER COUNTY WEATHER

Forecast: Partly cloudy 40% snow chance

High: 35° Low: 17° Wind: 20-30mph NW

Wanzek	Ventus	Minnkota	FPL Energy	Siemens
--------	--------	----------	------------	---------

Oliver County Wind POD For October 11, 2006

Safety/Environmental:

- Daily safety meeting topics: Fall Restraint vs. Fall Arrest, Use Care Getting On/Off Equipment, Keep Gates Closed & Speed Limits.

Foundation Construction:

- Completed foundation construction with the approval of backfilling at T22 yesterday.

Crane Pad Construction:

- Working on gravel compaction at T22.
- Gravel at T16 & T17 awaiting approval.
- Subgrade approved at T22 yesterday.
- Gravel approved at T19 & T21 yesterday.

Collection System Construction:

- Prepping for transformer base slurry at T22.
- Planning to pour slurry for transformer bases at T16 & T22 today.
- Working on high side transformer terminations T14 & T15.
- Planning to set transformers at T17, T18, T19, T20 & T21 today.
- Poured slurry for transformer bases at T17, T19 & T21 yesterday.
- Set transformers at T14 & T15 yesterday.
- High side transformer terminations completed at T11, T12 & T13 yesterday.

T-Line Construction:

- Pulling in ropes, poles 19-29 today.
- Installing fiber splice boxes at poles 1, 73 & 74 today.
- Finish jumpering dead ends on static structures today.
- Completed pulling in 22,700' of conductors & 3800' of fiber yesterday
- Installed fiber splice boxes at poles 11 & 12 yesterday.

Substation Construction:

- Working on control wiring at Oliver County.
- Finish setting steel & set 2 switches at Square Butte.

Siemens:

- Continue off loading containers & components.

Received to Date			
	Received	Remaining	% complete
Bases	1	21	4.5%
Mids	1	21	4.5%
Tops	0	22	0.0%
Nacelles	0	22	0.0%
Power Units	6	16	27.3%
Blade	0	22	0.0%
Hubs	6	16	27.3%
Transformers	22	0	100.0%
4/0 Cable	91,800	0	100.0%
1000 MCM	100,272	0	100.0%
12 Fibers Single Mode	8,240	-4,090	198.6%
12 Fibers Multi Mode	28,998	-1,998	107.4%
24 Fibers Single Mode	9,459	-1,559	119.7%

General Information & Announcements



Completed to Date			
Description	Complete	Remaining	% complete
Road Subgrade (LF)	32,965	-1,465	104.7%
Roads Graveled	32,965	-1,465	104.7%
Crane Pads Built	19	3	86.4%
Foundations Excavated/Mud Mats Installed	22	0	100.0%
Base Rebar Installed (Each)	22	0	100.0%
Pedestal Rebar Installed (Each)	22	0	100.0%
Foundations Poured	22	0	100.0%
Tower Base Sections Installed	0	22	0.0%
Tower Mid Sections Installed	0	22	0.0%
Tower Top Sections Installed	0	22	0.0%
Nacelles Installed	0	22	0.0%
Rotors Installed	0	22	0.0%
Mechanically Completed	0	22	0.0%
Pre-Commissioned	0	22	0.0%
Final Commissioned	0	22	0.0%
Poles Set	122	0	100.0%
Overhead Installation (ft)	136,600	51,035	72.8%
Plowing for 4/0 cable (ft)	107,046	0	100.0%
Plowing for 1000 MCM cable (ft)	96,264	0	100.0%
Transformer Set/ Terminated	15 / 13	7 / 9	68% / 59%

Note: Estimated quantities are highlighted in yellow.

Plan of the Day contents are not for forwarding or distribution without prior written consent of Wanzek.