



OLIVER COUNTY WIND PROJECT

OLIVER COUNTY WEATHER

Forecast: Mostly cloudy 20% snow chance

High: 38° Low: 17° Wind: 25-35mph NW

Wanzek	Ventus	Minnkota	FPL Energy	Siemens
--------	--------	----------	------------	---------

Oliver County Wind POD For October 12, 2006

Safety/Environmental:

- Daily safety meeting topics: 3 Points of Contact, Traffic, Speed Limits & Headlights On.

Crane Pad Construction:

- Working on hardstands.
- Completed crane pad construction with approval of gravel at T22.

Collection System Construction:

- Pouring transformer base slurry at T16 & T22.
- Working on high side transformer terminations at T15.
- Start terminating DLO in DTAs T1-T11.
- Pulling 1000 MCM into Oliver County substation.
- Transformers set at T17, T18, T19, T20 & T21 yesterday.
- High side transformer terminations completed at T14 yesterday.

T-Line Construction:

- Pulling in ropes, poles 12-18.
- Installing risers at poles 64 & 76.
- Completed dead ends & statics yesterday.
- Installed fiber splice boxes at poles 1, 74 & 75 yesterday.

Substation Construction:

- Continue work on control wiring at Oliver County.
- Installing CCVTs & 1 switch at Square Butte.
- Completed setting steel & 2 switches at Square Butte yesterday.

Siemens:

- Continue off loading containers & components.

Received to Date			
	Received	Remaining	% complete
Bases	2	20	9.1%
Mids	1	21	4.5%
Tops	0	22	0.0%
Nacelles	0	22	0.0%
Power Units	8	14	36.4%
Blade	0	22	0.0%
Hubs	6	16	27.3%
Spinners	7	15	31.8%
Transformers	22	0	100.0%
4/0 Cable	91,800	0	100.0%
1000 MCM	100,272	0	100.0%
12 Fibers Single Mode	8,240	-4,090	198.6%
12 Fibers Multi Mode	28,998	-1,998	107.4%

General Information & Announcements



Completed to Date			
Description	Complete	Remaining	% complete
Road Subgrade (LF)	32,965	-1,465	104.7%
Roads Graveled	32,965	-1,465	104.7%
Crane Pads Built	22	0	100.0%
Foundations Excavated/Mud Mats Installed	22	0	100.0%
Base Rebar Installed (Each)	22	0	100.0%
Pedestal Rebar Installed (Each)	22	0	100.0%
Foundations Poured	22	0	100.0%
Tower Base Sections Installed	0	22	0.0%
Tower Mid Sections Installed	0	22	0.0%
Tower Top Sections Installed	0	22	0.0%
Nacelles Installed	0	22	0.0%
Rotors Installed	0	22	0.0%
Mechanically Completed	0	22	0.0%
Pre-Commissioned	0	22	0.0%
Final Commissioned	0	22	0.0%
Poles Set	122	0	100.0%
Overhead Installation (ft)	136,600	51,035	72.8%
Plowing for 4/0 cable (ft)	107,046	0	100.0%
Plowing for 1000 MCM cable (ft)	96,264	0	100.0%
Transformer Set/ Terminated	20 / 14	2 / 8	91% / 64%

Note: Estimated quantities are highlighted in yellow.

Plan of the Day contents are not for forwarding or distribution without prior written consent of Wanzek.