



OLIVER COUNTY WIND PROJECT

OLIVER COUNTY WEATHER

Forecast: Mostly cloudy 40% rain chance

High: 62° Low: 35° Wind: 10-15mph N

Wanzek	Ventus	Minnkota	FPL Energy	Siemens
--------	--------	----------	------------	---------

Oliver County Wind POD For October 13, 2006

Safety/Environmental:

- Daily safety meeting topics: Do Not Drive Around Cones in the Road, Rigging Equipment Inspection, Hard Hats & Fall Protection.

Crane Pad Construction:

- Working on hardstands.

Collection System Construction:

- Continue work on transformer terminations.
- Cross bonding work starts today.
- Setting transformer at T16.
- Low side terminations complete at T1.

T-Line Construction:

- Pulling in conductors, poles 29-19.
- Pulling in ropes poles, 18-12.

Substation Construction:

- Finish wringing out wiring today in Oliver County.

Wanzek:

- Dressing up top soil.

Siemens:

- Base & mid to be erected tonight.
- Shim plates grouted at T1, T2 & T4.

O&M Building:

- HVAC ductwork being installed today.

	Received to Date		
	Received	Remaining	% complete
Bases	2	20	9.1%
Mids	2	20	9.1%
Tops	0	22	0.0%
Nacelles	0	22	0.0%
Power Units	10	12	45.5%
Blade	0	22	0.0%
Hubs	9	13	40.9%
Spinners	8	14	36.4%
Transformers	22	0	100.0%
4/0 Cable	91,800	0	100.0%
1000 MCM	100,272	0	100.0%
12 Fibers Single Mode	8,240	-4,090	198.6%
12 Fibers Multi Mode	28,998	-1,998	107.4%

General Information & Announcements



Description	Completed to Date		
	Complete	Remaining	% complete
Road Subgrade (LF)	32,965	-1,465	104.7%
Roads Graveled	32,965	-1,465	104.7%
Crane Pads Built	22	0	100.0%
Foundations Excavated/Mud Mats Installed	22	0	100.0%
Base Rebar Installed (Each)	22	0	100.0%
Pedestal Rebar Installed (Each)	22	0	100.0%
Foundations Poured	22	0	100.0%
Tower Base Sections Installed	0	22	0.0%
Tower Mid Sections Installed	0	22	0.0%
Tower Top Sections Installed	0	22	0.0%
Nacelles Installed	0	22	0.0%
Rotors Installed	0	22	0.0%
Mechanically Completed	0	22	0.0%
Pre-Commissioned	0	22	0.0%
Final Commissioned	0	22	0.0%
Poles Set	122	0	100.0%
Overhead Installation (ft)	136,600	51,035	72.8%
Plowing for 4/0 cable (ft)	107,046	0	100.0%
Plowing for 1000 MCM cable (ft)	96,264	0	100.0%
Transformer Set/ Terminated	20 / 14	2 / 8	91% / 64%

Note: Estimated quantities are highlighted in yellow.

Plan of the Day contents are not for forwarding or distribution without prior written consent of Wanzek.