



OLIVER COUNTY WIND PROJECT

OLIVER COUNTY WEATHER
 Forecast: Mostly sunny to partly cloudy
 High: 45° Low: 22° Wind: 5-10mph W

Wanzek	Ventus	Minnkota	FPL Energy	Siemens
--------	--------	----------	------------	---------

Oliver County Wind POD For October 23, 2006

Safety/Environmental:

- Safety meeting topics: Electrical Tools/Equipment, Dig & Hot Work Permits, Traffic/Speed Limits, Traffic Cones & Housekeeping.

Collection System Construction:

- Continue work on transformer & DTA terminations.
- Working on cross bonding splices.

T-Line Construction:

- Putting up switches.
- Pulled in conductors (22,200'), poles 1-11 on Friday.

Substation Construction:

- EPS finishing up work in Oliver County.
- Continue adjusting switches, installing buss & jumpering in Square Butte.

Wanzek:

- Maintaining roads.

Siemens:

- Big crane being unloaded & assembled today.
- Assemble rotor at T1.
- Received 4 nacelles, 1 top, 2 power units & 1 spinner on Friday.
- Received 1 top, 2 sets of blades & 1 hub on Saturday.

	Received to Date		
	Received	Remaining	% complete
Bases	4	18	18.2%
Mids	4	18	18.2%
Tops	4	18	18.2%
Nacelles	4	18	18.2%
Power Units	16	6	72.7%
Blade	4	18	18.2%
Hubs	14	8	63.6%
Spinners	17	5	77.3%
Transformers	22	0	100.0%
4/0 Cable	91,800	0	100.0%
1000 MCM	100,272	0	100.0%
12 Fibers Single Mode	8,240	-4,090	198.6%
12 Fibers Multi Mode	28,998	-1,998	107.4%

General Information & Announcements



Description	Completed to Date		
	Complete	Remaining	% complete
Road Subgrade (LF)	32,965	-1,465	104.7%
Roads Graveled	32,965	-1,465	104.7%
Crane Pads Built	22	0	100.0%
Foundations Excavated/Mud Mats Installed	22	0	100.0%
Base Rebar Installed (Each)	22	0	100.0%
Pedestal Rebar Installed (Each)	22	0	100.0%
Foundations Poured	22	0	100.0%
Tower Base Sections Installed	4	18	18.2%
Tower Mid Sections Installed	4	18	18.2%
Tower Top Sections Installed	0	22	0.0%
Nacelles Installed	0	22	0.0%
Rotors Installed	0	22	0.0%
Mechanically Completed	0	22	0.0%
Pre-Commissioned	0	22	0.0%
Final Commissioned	0	22	0.0%
Poles Set	122	0	100.0%
Overhead Installation (ft)	188,400	-765	100.4%
Plowing for 4/0 cable (ft)	107,046	0	100.0%
Plowing for 1000 MCM cable (ft)	96,264	0	100.0%
Transformer Set/ Terminated	22 / 22	0 / 0	100%/100%

Note: Estimated quantities are highlighted in yellow.

Plan of the Day contents are not for forwarding or distribution without prior written consent of Wanzek.