



# OLIVER COUNTY WIND PROJECT

**OLIVER COUNTY WEATHER**

Forecast: Mostly sunny  
High: 52° Low: 28° Wind: 5-10mph S

Wanzek	Ventus	Minnkota	FPL Energy	Siemens
--------	--------	----------	------------	---------

## Oliver County Wind POD For October 24, 2006

**Safety/Environmental:**

- Safety meeting topics: Dig & Hot Work Permits, Traffic/Speed Limits/Cones, PPE & Housekeeping.

**Collection System Construction:**

- Continue work on transformer & DTA terminations.
- Working on spicing.
- Hi-Pot testing will start tomorrow on transmission line.
- Transformer containments were completed last Friday, 10/20/2006.

**T-Line Construction:**

- Continue hanging switches.
- Pulled in fiber (5700'), poles 1-11 yesterday.

**Substation Construction:**

- Working on tangent structures between Oliver County & Square Butte.
- Continue adjusting switches, installing buss & jumpering in Square Butte.

**Wanzek:**

- Maintaining roads.

**Siemens:**

- Continue big crane assembly, should be ready Wed night, 10/25/2006.
- Rotor at T1 assembled yesterday.
- Took delivery of 5 Elephant's Feet, 2 Power Units & 1 Spinner yesterday.

	Received to Date		
	Received	Remaining	% complete
Bases	4	18	18.2%
Mids	4	18	18.2%
Tops	4	18	18.2%
Nacelles	4	18	18.2%
Power Units	18	4	81.8%
Blade	4	18	18.2%
Hubs	14	8	63.6%
Spinners	18	4	81.8%
Transformers	22	0	100.0%
4/0 Cable	91,800	0	100.0%
1000 MCM	100,272	0	100.0%
12 Fibers Single Mode	8,240	-4,090	198.6%
12 Fibers Multi Mode	28,998	-1,998	107.4%

## General Information & Announcements



Description	Completed to Date		
	Complete	Remaining	% complete
Road Subgrade (LF)	32,965	-1,465	104.7%
Roads Graveled	32,965	-1,465	104.7%
Crane Pads Built	22	0	100.0%
Foundations Excavated/Mud Mats Installed	22	0	100.0%
Base Rebar Installed (Each)	22	0	100.0%
Pedestal Rebar Installed (Each)	22	0	100.0%
Foundations Poured	22	0	100.0%
Tower Base Sections Installed	4	18	18.2%
Tower Mid Sections Installed	4	18	18.2%
Tower Top Sections Installed	0	22	0.0%
Nacelles Installed	0	22	0.0%
Rotors Installed	0	22	0.0%
Mechanically Completed	0	22	0.0%
Pre-Commissioned	0	22	0.0%
Final Commissioned	0	22	0.0%
Poles Set	122	0	100.0%
Overhead Installation (ft)	188,400	-765	100.4%
Plowing for 4/0 cable (ft)	107,046	0	100.0%
Plowing for 1000 MCM cable (ft)	96,264	0	100.0%
Transformer Set/ Terminated	22 / 22	0 / 0	100%/100%

Note: Estimated quantities are highlighted in yellow.

**Plan of the Day contents are not for forwarding or distribution without prior written consent of Wanzek.**