



OLIVER COUNTY WIND PROJECT

OLIVER COUNTY WEATHER
 Forecast: Snow developing, blowing snow
 High: 25° Low: 17° Wind: 25-35mph NW

Wanzek	Ventus	Minnkota	FPL Energy	Siemens
--------	--------	----------	------------	---------

Oliver County Wind POD For October 30, 2006

General Information:

- Snow & blowing snow alert for today.

Safety/Environmental:

- Safety meeting topics: Traffic/Speed Limits/Cones, Housekeeping, Weather, School Buses & Don't Drive Over Tag Lines.

Collection System Construction:

- Work on transformer & DTA terminations.
- Continue work on spicing as weather permits.
- Completed low voltage terminations at T14 & T20 on Friday.

T-Line Construction:

- Working on switches at pole 111 & punch list items for transmission line.

Substation Construction:

- Working on punch list items in Oliver County.
- Welder from National Conductor expected today to weld buss in Square Butte.

Wanzek:

- Maintaining roads.
- Off loading crane mats.
- Tensioning.
- Too windy for crane work today.
- Base/mid tower sections set at T11, T10 & T9 over the weekend.

Siemens:

- Continue accepting deliveries.
- Completed setting rotor at T1 plus top, nacelle & rotor at T2 on Saturday.
- Completed setting the top, nacelle & rotor at T3 on Sunday.
- Took delivery of 1 Base, 1 Mid, 1 Top, 2 Power Units & 3 nose cones on Friday.
- Took delivery of 1 Base, 2 Mids, 1Top & 2 Nacelles over the weekend.

	Received to Date		
	Received	Remaining	% complete
Bases	9	13	40.9%
Mids	10	12	45.5%
Tops	9	13	40.9%
Nacelles	9	13	40.9%
Power Units	22	0	100.0%
Blade Sets	10	12	45.5%
Hubs	19	3	86.4%
Spinners	22	0	100.0%
Transformers	22	0	100.0%
4/0 Cable	91,800	0	100.0%
1000 MCM	100,272	0	100.0%
12 Fibers Single Mode	8,240	-4,090	198.6%
12 Fibers Multi Mode	28,998	-1,998	107.4%

General Information & Announcements



Description	Completed to Date		
	Complete	Remaining	% complete
Road Subgrade (LF)	32,965	-1,465	104.7%
Roads Graveled	32,965	-1,465	104.7%
Crane Pads Built	22	0	100.0%
Foundations Excavated/Mud Mats Installed	22	0	100.0%
Base Rebar Installed (Each)	22	0	100.0%
Pedestal Rebar Installed (Each)	22	0	100.0%
Foundations Poured	22	0	100.0%
Tower Base Sections Installed	8	14	36.4%
Tower Mid Sections Installed	8	14	36.4%
Tower Top Sections Installed	3	19	13.6%
Nacelles Installed	3	19	13.6%
Rotors Installed	3	19	13.6%
Mechanically Completed	0	22	0.0%
Pre-Commissioned	0	22	0.0%
Final Commissioned	0	22	0.0%
Poles Set	122	0	100.0%
Overhead Installation (ft)	188,400	-765	100.4%
Plowing for 4/0 cable (ft)	107,046	0	100.0%
Plowing for 1000 MCM cable (ft)	96,264	0	100.0%
Transformer Set/ Terminated	22 / 22	0 / 0	100%/100%

Note: Estimated quantities are highlighted in yellow.

Plan of the Day contents are not for forwarding or distribution without prior written consent of Wanzek.