



OLIVER COUNTY WIND PROJECT

OLIVER COUNTY WEATHER
 Forecast: Mostly cloudy, then clearing
 High: 32° Low: 15° Wind: 15-25mph W

Wanzek	Ventus	Minnkota	FPL Energy	Siemens
--------	--------	----------	------------	---------

Oliver County Wind POD For October 31, 2006

Safety/Environmental:

- Safety meeting topics: Climb Training/Equipment, Traffic/Speed Limits, Housekeeping & Possible Slick Conditions.

Collection System Construction:

- Work on transformer & DTA terminations.
- Continue work on spicing as weather permits.

T-Line Construction:

- Working on punch list items for transmission line.

Substation Construction:

- Working on punch list items in Oliver County.
- Functional testing for Oliver County pending.

Wanzek:

- Maintaining roads.
- Tensioning.
- Forming for grouting.
- Too windy for crane work today.
- Rotor assembly & top off crews will start at 6PM wind permitting.

Siemens:

- Continue accepting deliveries.
- Received 1 Hub & 1 Top yesterday.

	Received to Date		
	Received	Remaining	% complete
Bases	10	12	45.5%
Mids	10	12	45.5%
Tops	10	12	45.5%
Nacelles	10	12	45.5%
Power Units	22	0	100.0%
Blade Sets	12	10	54.5%
Hubs	22	0	100.0%
Spinners	22	0	100.0%
Transformers	22	0	100.0%
4/0 Cable	91,800	0	100.0%
1000 MCM	100,272	0	100.0%
12 Fibers Single Mode	8,240	-4,090	198.6%
12 Fibers Multi Mode	28,998	-1,998	107.4%

General Information & Announcements



Description	Completed to Date		
	Complete	Remaining	% complete
Road Subgrade (LF)	32,965	-1,465	104.7%
Roads Graveled	32,965	-1,465	104.7%
Crane Pads Built	22	0	100.0%
Foundations Excavated/Mud Mats Installed	22	0	100.0%
Base Rebar Installed (Each)	22	0	100.0%
Pedestal Rebar Installed (Each)	22	0	100.0%
Foundations Poured	22	0	100.0%
Tower Base Sections Installed	8	14	36.4%
Tower Mid Sections Installed	8	14	36.4%
Tower Top Sections Installed	3	19	13.6%
Nacelles Installed	3	19	13.6%
Rotors Installed	3	19	13.6%
Mechanically Completed	0	22	0.0%
Pre-Commissioned	0	22	0.0%
Final Commissioned	0	22	0.0%
Poles Set	122	0	100.0%
Overhead Installation (ft)	188,400	-765	100.4%
Plowing for 4/0 cable (ft)	107,046	0	100.0%
Plowing for 1000 MCM cable (ft)	96,264	0	100.0%
Transformer Set/ Terminated	22 / 22	0 / 0	100%/100%

Note: Estimated quantities are highlighted in yellow.

Plan of the Day contents are not for forwarding or distribution without prior written consent of Wanzek.