



# OLIVER COUNTY WIND PROJECT

**OLIVER COUNTY WEATHER**

Forecast: Mostly cloudy, scattered flurries

High: 28° Low: 12° Wind: 20-30mph NW

Wanzek	Ventus	Minnkota	FPL Energy	Siemens
--------	--------	----------	------------	---------

## Oliver County Wind POD For November 1, 2006

**Safety/Environmental:**

- Safety meeting topics: Traffic/Speed Limits, PPE & Housekeeping.

**Collection System Construction:**

- Working on punch lists.
- Plan is to complete DLOs by tomorrow night, 11/02/2006.

**T-Line Construction:**

- Working on punch list items for transmission line.

**Substation Construction:**

- Working on punch list items in Oliver County.
- Working on punch list items for Square Butte.

**Wanzek:**

- Maintaining roads.
- Tensioning.
- Forming for grouting.
- Too windy for crane work today.
- Too windy for crane work last night.

**Siemens:**

- Continue accepting deliveries.

	Received to Date		
	Received	Remaining	% complete
Bases	10	12	45.5%
Mids	10	12	45.5%
Tops	10	12	45.5%
Nacelles	10	12	45.5%
Power Units	22	0	100.0%
Blade Sets	12	10	54.5%
Hubs	22	0	100.0%
Spinners	22	0	100.0%
Transformers	22	0	100.0%
4/0 Cable	91,800	0	100.0%
1000 MCM	100,272	0	100.0%
12 Fibers Single Mode	8,240	-4,090	198.6%
12 Fibers Multi Mode	28,998	-1,998	107.4%

### General Information & Announcements



Description	Completed to Date		
	Complete	Remaining	% complete
Road Subgrade (LF)	32,965	-1,465	104.7%
Roads Graveled	32,965	-1,465	104.7%
Crane Pads Built	22	0	100.0%
Foundations Excavated/Mud Mats Installed	22	0	100.0%
Base Rebar Installed (Each)	22	0	100.0%
Pedestal Rebar Installed (Each)	22	0	100.0%
Foundations Poured	22	0	100.0%
Tower Base Sections Installed	8	14	36.4%
Tower Mid Sections Installed	8	14	36.4%
Tower Top Sections Installed	3	19	13.6%
Nacelles Installed	3	19	13.6%
Rotors Installed	3	19	13.6%
Mechanically Completed	0	22	0.0%
Pre-Commissioned	0	22	0.0%
Final Commissioned	0	22	0.0%
Poles Set	122	0	100.0%
Overhead Installation (ft)	188,400	-765	100.4%
Plowing for 4/0 cable (ft)	107,046	0	100.0%
Plowing for 1000 MCM cable (ft)	96,264	0	100.0%
Transformer Set/ Terminated	22 / 22	0 / 0	100%/100%

Note: Estimated quantities are highlighted in yellow.

**Plan of the Day contents are not for forwarding or distribution without prior written consent of Wanzek.**