



OLIVER COUNTY WIND PROJECT

OLIVER COUNTY WEATHER
 Forecast: Mostly cloudy to mostly sunny
 High: 32° Low: 7° Wind: 10-15mph W

Wanzek Ventus Minnkota FPL Energy Siemens

Oliver County Wind POD For November 2, 2006

Safety/Environmental:

- Safety meeting topics: Hi-Pot Testing & Tailboard Forms.

Collection System Construction:

- Hi-Pot testing for T1-11 today.
- Completed last of transformer low side terminations at T22, yesterday.
- Completed DTA terminations at T17, T20 & T22, yesterday.
- All splicing is complete.

T-Line Construction:

- Working on punch list items for transmission line.

Substation Construction:

- Oliver County is complete with the exception of a few parts that need replacing.
- North buss outage scheduled for Square Butte.
- Rock being delivered to Square Butte.
- SCADA checked out & relay testing in progress at Square Butte.

Wanzek:

- Maintaining roads.
- Assisting Siemens.
- Too windy for crane work last night, assembled rotor at T11 this morning.

Siemens:

- Continue accepting deliveries.
- Received 1 Mid & 2 Blade Sets yesterday.

	Received to Date		
	Received	Remaining	% complete
Bases	11	11	50.0%
Mids	11	11	50.0%
Tops	11	11	50.0%
Nacelles	13	9	59.1%
Power Units	22	0	100.0%
Blade Sets	14	8	63.6%
Hubs	22	0	100.0%
Spinners	22	0	100.0%
Transformers	22	0	100.0%
4/0 Cable	91,800	0	100.0%
1000 MCM	100,272	0	100.0%
12 Fibers Single Mode	8,240	-4,090	198.6%
12 Fibers Multi Mode	28,998	-1,998	107.4%

General Information & Announcements



Description	Completed to Date		
	Complete	Remaining	% complete
Road Subgrade (LF)	32,965	-1,465	104.7%
Roads Graveled	32,965	-1,465	104.7%
Crane Pads Built	22	0	100.0%
Foundations Excavated/Mud Mats Installed	22	0	100.0%
Base Rebar Installed (Each)	22	0	100.0%
Pedestal Rebar Installed (Each)	22	0	100.0%
Foundations Poured	22	0	100.0%
Tower Base Sections Installed	8	14	36.4%
Tower Mid Sections Installed	8	14	36.4%
Tower Top Sections Installed	3	19	13.6%
Nacelles Installed	3	19	13.6%
Rotors Installed	3	19	13.6%
Mechanically Completed	0	22	0.0%
Pre-Commissioned	0	22	0.0%
Final Commissioned	0	22	0.0%
Poles Set	122	0	100.0%
Overhead Installation (ft)	188,400	-765	100.4%
Plowing for 4/0 cable (ft)	107,046	0	100.0%
Plowing for 1000 MCM cable (ft)	96,264	0	100.0%
Transformer Set/ Terminated	22 / 22	0 / 0	100%/100%

Note: Estimated quantities are highlighted in yellow.

Plan of the Day contents are not for forwarding or distribution without prior written consent of Wanzek.