



OLIVER COUNTY WIND PROJECT

OLIVER COUNTY WEATHER
 Forecast: Partly cloudy to mostly cloudy
 High: 32° Low: 7° Wind: 10-15mph SE

Wanzek	Ventus	Minnkota	FPL Energy	Siemens
--------	--------	----------	------------	---------

Oliver County Wind POD For November 3, 2006

Safety/Environmental:

- Safety meeting topics: Speed Limits, Hi-Pot Testing, Dig/Hot Work Permits & Housekeeping.

Collection System Construction:

- Completed Hi-Pot testing on T1-11 yesterday.

T-Line Construction:

- Working on punch list items for transmission line.

Substation Construction:

- Functional testing by EPS at Oliver County.
- South buss outage at Square Butte.
- Tests on Square Butte north buss yesterday were OK.

Wanzek:

- Maintaining roads.
- Assisting Siemens.
- Assembled rotors at T10 & T9 last night.
- Completed grouting at T1 & T2 yesterday.

Siemens:

- Continue accepting deliveries.
- Installed Top, Nacelle & Rotor at T4 last night.

	Received to Date		
	Received	Remaining	% complete
Bases	13	9	59.1%
Mids	13	9	59.1%
Tops	13	9	59.1%
Nacelles	13	9	59.1%
Power Units	22	0	100.0%
Blade Sets	14	8	63.6%
Hubs	22	0	100.0%
Spinners	22	0	100.0%
Transformers	22	0	100.0%
4/0 Cable	91,800	0	100.0%
1000 MCM	100,272	0	100.0%
12 Fibers Single Mode	8,240	-4,090	198.6%
12 Fibers Multi Mode	28,998	-1,998	107.4%

General Information & Announcements



Description	Completed to Date		
	Complete	Remaining	% complete
Road Subgrade (LF)	32,965	-1,465	104.7%
Roads Graveled	32,965	-1,465	104.7%
Crane Pads Built	22	0	100.0%
Foundations Excavated/Mud Mats Installed	22	0	100.0%
Base Rebar Installed (Each)	22	0	100.0%
Pedestal Rebar Installed (Each)	22	0	100.0%
Foundations Poured	22	0	100.0%
Tower Base Sections Installed	8	14	36.4%
Tower Mid Sections Installed	8	14	36.4%
Tower Top Sections Installed	4	18	18.2%
Nacelles Installed	4	18	18.2%
Rotors Installed	4	18	18.2%
Mechanically Completed	0	22	0.0%
Pre-Commissioned	0	22	0.0%
Final Commissioned	0	22	0.0%
Poles Set	122	0	100.0%
Overhead Installation (ft)	188,400	-765	100.4%
Plowing for 4/0 cable (ft)	107,046	0	100.0%
Plowing for 1000 MCM cable (ft)	96,264	0	100.0%
Transformer Set/ Terminated	22 / 22	0 / 0	100%/100%

Note: Estimated quantities are highlighted in yellow.

Plan of the Day contents are not for forwarding or distribution without prior written consent of Wanzek.