



OLIVER COUNTY WIND PROJECT

OLIVER COUNTY WEATHER

Forecast: Mostly cloudy 20% rain chance

High: 68° Low: 45° Wind: 10-20mph SW

Wanzek	Ventus	Minnkota	FPL Energy	Siemens
--------	--------	----------	------------	---------

Oliver County Wind POD For November 7, 2006

- Safety/Environmental:**
- Safety meeting topics: Gates Must Be Kept Closed, Housekeeping, Hi-Pot Testing & Circuit Energization T1-11 this afternoon.
- Collection System Construction:**
- Hi-Pot testing riser pole 33 to T12-15.
 - Hi-Pot testing riser pole 32 to T20-22.
 - Hi-Pot testing riser pole 37 to T16-19.
- Substation Construction:**
- Working on punch lists.
- Tower Cabling:**
- Looping cables at T1, pulling cables at T3 & turning over at T2.
 - * Correction to yesterday's POD, cabling at T3 is NOT complete.
- Fiber Optic Cabling:**
- Working on fiber in O&M building.
 - Fiber work is complete for T1-4.

- Wanzek:**
- Assisting Siemens with prep & off loading.
 - Assembled rotor at T7 last night.
 - Set base/mid on T6 & T7 last night.
 - Grouted T3, T5 & T11 yesterday.
- Siemens:**
- Continue accepting deliveries.
 - Received 1 Base & 1 Blade Set yesterday.

	Received to Date		
	Received	Remaining	% complete
Bases	16	6	72.7%
Mids	15	7	68.2%
Tops	15	7	68.2%
Nacelles	13	9	59.1%
Power Units	22	0	100.0%
Blade Sets	16	6	72.7%
Hubs	22	0	100.0%
Spinners	22	0	100.0%
Transformers	22	0	100.0%
4/0 Cable	91,800	0	100.0%
1000 MCM	100,272	0	100.0%
12 Fibers Single Mode	8,240	-4,090	198.6%
12 Fibers Multi Mode	28,998	-1,998	107.4%

General Information & Announcements



Description	Completed to Date		
	Complete	Remaining	% complete
Road Subgrade (LF)	32,965	-1,465	104.7%
Roads Graveled	32,965	-1,465	104.7%
Crane Pads Built	22	0	100.0%
Foundations Excavated/Mud Mats Installed	22	0	100.0%
Base Rebar Installed (Each)	22	0	100.0%
Pedestal Rebar Installed (Each)	22	0	100.0%
Foundations Poured	22	0	100.0%
Tower Base Sections Installed	11	11	50.0%
Tower Mid Sections Installed	11	11	50.0%
Tower Top Sections Installed	6	16	27.3%
Nacelles Installed	6	16	27.3%
Rotors Installed	6	16	27.3%
Mechanically Completed	0	22	0.0%
Pre-Commissioned	0	22	0.0%
Final Commissioned	0	22	0.0%
Poles Set	122	0	100.0%
Overhead Installation (ft)	188,400	-765	100.4%
Plowing for 4/0 cable (ft)	107,046	0	100.0%
Plowing for 1000 MCM cable (ft)	96,264	0	100.0%
Transformer Set/ Terminated	22 / 22	0 / 0	100%/100%

Note: Estimated quantities are highlighted in yellow.

Plan of the Day contents are not for forwarding or distribution without prior written consent of Wanzek.