



# OLIVER COUNTY WIND PROJECT

**OLIVER COUNTY WEATHER**

Forecast: Mostly cloudy to partly cloudy  
High: 65° Low: 28° Wind: 25-40mph W

|        |        |          |            |         |
|--------|--------|----------|------------|---------|
| Wanzek | Ventus | Minnkota | FPL Energy | Siemens |
|--------|--------|----------|------------|---------|

## Oliver County Wind POD For November 8, 2006

**Safety/Environmental:**

- Safety meeting topics: Transformers T1-11 Energized, Parking in Lay Down Area, PPE & Wind Project Placards .

**Collection System Construction:**

- Grounding towers.

**Substation Construction:**

- Working on punch lists.

**Tower Cabling:**

- Pulling cables at T4.
- Looping cables at T3.
- Turning over at T2.
- Terminating at T1.

**Fiber Optic Cabling:**

- Working on fiber between Sub & O&M building.
- Completed fiber work in O&M building yesterday.

**Wanzek:**

- Assisting Siemens with prep & off loading.
- Grouting 3 more bases.
- Working on roads.
- Assembled rotor at T6 last night.
- Set base/mid on T12 last night.
- Grouted T4, T9 & T10 yesterday.

**Siemens:**

- Continue accepting deliveries.
- Set Top & Nacelle on T10 last night.
- Received 2 Nacelles & 1 Blade Set yesterday.

|                       | Received to Date |           |            |
|-----------------------|------------------|-----------|------------|
|                       | Received         | Remaining | % complete |
| Bases                 | 16               | 6         | 72.7%      |
| Mids                  | 15               | 7         | 68.2%      |
| Tops                  | 15               | 7         | 68.2%      |
| Nacelles              | 15               | 7         | 68.2%      |
| Power Units           | 22               | 0         | 100.0%     |
| Blade Sets            | 17               | 5         | 77.3%      |
| Hubs                  | 22               | 0         | 100.0%     |
| Spinners              | 22               | 0         | 100.0%     |
| Transformers          | 22               | 0         | 100.0%     |
| 4/0 Cable             | 91,800           | 0         | 100.0%     |
| 1000 MCM              | 100,272          | 0         | 100.0%     |
| 12 Fibers Single Mode | 8,240            | -4,090    | 198.6%     |
| 12 Fibers Multi Mode  | 28,998           | -1,998    | 107.4%     |

### General Information & Announcements



| Description                              | Completed to Date |           |            |
|--|-------------------|-----------|------------|
|  | Complete          | Remaining | % complete |
| Road Subgrade (LF)                       | 32,965            | -1,465    | 104.7%     |
| Roads Graveled                           | 32,965            | -1,465    | 104.7%     |
| Crane Pads Built                         | 22                | 0         | 100.0%     |
| Foundations Excavated/Mud Mats Installed | 22                | 0         | 100.0%     |
| Base Rebar Installed (Each)              | 22                | 0         | 100.0%     |
| Pedestal Rebar Installed (Each)          | 22                | 0         | 100.0%     |
| Foundations Poured                       | 22                | 0         | 100.0%     |
| Tower Base Sections Installed            | 12                | 10        | 54.5%      |
| Tower Mid Sections Installed             | 12                | 10        | 54.5%      |
| Tower Top Sections Installed             | 7                 | 15        | 31.8%      |
| Nacelles Installed                       | 7                 | 15        | 31.8%      |
| Rotors Installed                         | 6                 | 16        | 27.3%      |
| Mechanically Completed                   | 0                 | 22        | 0.0%       |
| Pre-Commissioned                         | 0                 | 22        | 0.0%       |
| Final Commissioned                       | 0                 | 22        | 0.0%       |
| Poles Set                                | 122               | 0         | 100.0%     |
| Overhead Installation (ft)               | 188,400           | -765      | 100.4%     |
| Plowing for 4/0 cable (ft)               | 107,046           | 0         | 100.0%     |
| Plowing for 1000 MCM cable (ft)          | 96,264            | 0         | 100.0%     |
| Transformer Set/ Terminated              | 22 / 22           | 0 / 0     | 100%/100%  |

Note: Estimated quantities are highlighted in yellow.

**Plan of the Day contents are not for forwarding or distribution without prior written consent of Wanzek.**