



OLIVER COUNTY WIND PROJECT

OLIVER COUNTY WEATHER

Forecast: Cloudy 20% chance of precip
High: 42° Low: 20° Wind: 5-15mph N

Wanzek	Ventus	Minnkota	FPL Energy	Siemens
--------	--------	----------	------------	---------

Oliver County Wind POD For November 9, 2006

Safety/Environmental:

- Safety meeting topics: Wind While Lifting, Cones for Crane Work, Gates, Speed Limits & Forklift Training.

Collection System Construction:

- Cleaning up.

Substation Construction:

- Working on punch lists.

Tower Cabling:

- Starting at T5.
- Pulling at T4.
- Looping at T3.
- Terminating at T2.
- Moving into T1.

Fiber Optic Cabling:

- Terminating fiber at Oliver County Sub.
- Working on punch list items.
- Working on north string.

Wanzek:

- Assisting Siemens with prep & off loading.
- Stripping grouting forms.
- Too windy for crane work last night.
- Grouted T6, T7 & T8 yesterday.

Siemens:

- Continue accepting deliveries.
- Too windy for crane work last night.
- Received 1 Nacelle & 1 Blade Set yesterday.

	Received to Date		
	Received	Remaining	% complete
Bases	16	6	72.7%
Mids	15	7	68.2%
Tops	15	7	68.2%
Nacelles	16	6	72.7%
Power Units	22	0	100.0%
Blade Sets	18	4	81.8%
Hubs	22	0	100.0%
Spinners	22	0	100.0%
Transformers	22	0	100.0%
4/0 Cable	91,800	0	100.0%
1000 MCM	100,272	0	100.0%
12 Fibers Single Mode	8,240	-4,090	198.6%
12 Fibers Multi Mode	28,998	-1,998	107.4%

General Information & Announcements



Description	Completed to Date		
	Complete	Remaining	% complete
Road Subgrade (LF)	32,965	-1,465	104.7%
Roads Graveled	32,965	-1,465	104.7%
Crane Pads Built	22	0	100.0%
Foundations Excavated/Mud Mats Installed	22	0	100.0%
Base Rebar Installed (Each)	22	0	100.0%
Pedestal Rebar Installed (Each)	22	0	100.0%
Foundations Poured	22	0	100.0%
Tower Base Sections Installed	12	10	54.5%
Tower Mid Sections Installed	12	10	54.5%
Tower Top Sections Installed	7	15	31.8%
Nacelles Installed	7	15	31.8%
Rotors Installed	6	16	27.3%
Mechanically Completed	0	22	0.0%
Pre-Commissioned	0	22	0.0%
Final Commissioned	0	22	0.0%
Poles Set	122	0	100.0%
Overhead Installation (ft)	188,400	-765	100.4%
Plowing for 4/0 cable (ft)	107,046	0	100.0%
Plowing for 1000 MCM cable (ft)	96,264	0	100.0%
Transformer Set/ Terminated	22 / 22	0 / 0	100%/100%

Note: Estimated quantities are highlighted in yellow.

Plan of the Day contents are not for forwarding or distribution without prior written consent of Wanzek.