



# OLIVER COUNTY WIND PROJECT

<b>OLIVER COUNTY WEATHER</b>
Forecast: Increasing clouds, breezy
High: 48° Low: 16° Wind: 10-20mph S

Wanzek	Ventus	Minnkota	FPL Energy	Siemens
--------	--------	----------	------------	---------

## Oliver County Wind POD For November 13, 2006

**Safety/Environmental:**

- Safety meeting topics: Deer Hunters, PPE, Speed Limits, Housekeeping & Transformers T12-22 to be Energized Tomorrow.

**Collection System Construction:**

- Completed last of DTA terminations at T16 on Friday, 11/10/06.
- Completed last of transformer testing at T14 & T16 on Friday, 11/10/06.

**Substation Construction:**

- Cleaning up & working on punch lists.
- Prepping Conexs for removal.

**Tower Cabling:**

- Pulling at T11.
- Looping at T5.
- Terminating at T2, then moving to T3.

**Wanzek:**

- Assisting Siemens with prep & off loading.
- Stripping grout forms, moving blankets & cleaning up grouted towers.
- Assembling rotors at T13, T15 & setting base/mid at T13 pending wind.

**Siemens:**

- Continue accepting deliveries.
- Commissioning at T2.
- Completed setting Rotor at T9, Top & Nacelle at T8 on Friday, 11/10/06.
- Received 1 Blade Set on Friday, 11/10/06.

	Received to Date		
	Received	Remaining	% complete
Bases	17	5	77.3%
Mids	16	6	72.7%
Tops	16	6	72.7%
Nacelles	18	4	81.8%
Power Units	22	0	100.0%
Blade Sets	20	2	90.9%
Hubs	22	0	100.0%
Spinners	22	0	100.0%
Transformers	22	0	100.0%
4/0 Cable	91,800	0	100.0%
1000 MCM	100,272	0	100.0%
12 Fibers Single Mode	8,240	-4,090	198.6%
12 Fibers Multi Mode	28,998	-1,998	107.4%

### General Information & Announcements



Description	Completed to Date		
	Complete	Remaining	% complete
Road Subgrade (LF)	32,965	-1,465	104.7%
Roads Graveled	32,965	-1,465	104.7%
Crane Pads Built	22	0	100.0%
Foundations Excavated/Mud Mats Installed	22	0	100.0%
Base Rebar Installed (Each)	22	0	100.0%
Pedestal Rebar Installed (Each)	22	0	100.0%
Foundations Poured	22	0	100.0%
Tower Base Sections Installed	14	8	63.6%
Tower Mid Sections Installed	14	8	63.6%
Tower Top Sections Installed	9	13	40.9%
Nacelles Installed	9	13	40.9%
Rotors Installed	8	14	36.4%
Mechanically Completed	0	22	0.0%
Pre-Commissioned	0	22	0.0%
Final Commissioned	0	22	0.0%
Poles Set	122	0	100.0%
Overhead Installation (ft)	188,400	-765	100.4%
Plowing for 4/0 cable (ft)	107,046	0	100.0%
Plowing for 1000 MCM cable (ft)	96,264	0	100.0%
Transformer Set/ Terminated	22 / 22	0 / 0	100%/100%

Note: Estimated quantities are highlighted in yellow.

**Plan of the Day contents are not for forwarding or distribution without prior written consent of Wanzek.**