



OLIVER COUNTY WIND PROJECT

OLIVER COUNTY WEATHER

Forecast: Rain, freezing rain & snow

High: 45° Low: 17° Wind: 10-20mph NW

Wanzek	Ventus	Minnkota	FPL Energy	Siemens
--------	--------	----------	------------	---------

Oliver County Wind POD For November 14, 2006

Safety/Environmental:

- Safety meeting topics: Energizing Transformers T12-22 Today, Housekeeping, Climbing/3 Points of Contact, PPE & Tag Lines.

Collection System Construction:

- Energizing Transformers T16-19, T20-22 & T12-15.

Tower Cabling:

- Pulling at T10, then moving to T9.
- Looping at T11, then moving to T10.
- Terminating at T3, then moving to T4.

Wanzek:

- Assisting Siemens with prep & off loading.
- Setting base/mid at T13 & assembling rotor at T13.
- Completed rotor assembly at T15, yesterday.

Siemens:

- Continue accepting deliveries.
- Commissioning at T1 & T2.
- Setting top, nacelle & rotor at T7.
- Completed setting rotor at T8 last night.
- Received 4 Nacelles & 2 Blade Sets, yesterday.

	Received to Date		
	Received	Remaining	% complete
Bases	17	5	77.3%
Mids	16	6	72.7%
Tops	16	6	72.7%
Nacelles	22	0	100.0%
Power Units	22	0	100.0%
Blade Sets	22	0	100.0%
Hubs	22	0	100.0%
Spinners	22	0	100.0%
Transformers	22	0	100.0%
4/0 Cable	91,800	0	100.0%
1000 MCM	100,272	0	100.0%
12 Fibers Single Mode	8,240	-4,090	198.6%
12 Fibers Multi Mode	28,998	-1,998	107.4%

General Information & Announcements



Description	Completed to Date		
	Complete	Remaining	% complete
Road Subgrade (LF)	32,965	-1,465	104.7%
Roads Graveled	32,965	-1,465	104.7%
Crane Pads Built	22	0	100.0%
Foundations Excavated/Mud Mats Installed	22	0	100.0%
Base Rebar Installed (Each)	22	0	100.0%
Pedestal Rebar Installed (Each)	22	0	100.0%
Foundations Poured	22	0	100.0%
Tower Base Sections Installed	14	8	63.6%
Tower Mid Sections Installed	14	8	63.6%
Tower Top Sections Installed	9	13	40.9%
Nacelles Installed	9	13	40.9%
Rotors Installed	9	13	40.9%
Mechanically Completed	0	22	0.0%
Pre-Commissioned	0	22	0.0%
Final Commissioned	0	22	0.0%
Poles Set	122	0	100.0%
Overhead Installation (ft)	188,400	-765	100.4%
Plowing for 4/0 cable (ft)	107,046	0	100.0%
Plowing for 1000 MCM cable (ft)	96,264	0	100.0%
Transformer Set/ Terminated	22 / 22	0 / 0	100%/100%

Note: Estimated quantities are highlighted in yellow.

Plan of the Day contents are not for forwarding or distribution without prior written consent of Wanzek.