



OLIVER COUNTY WIND PROJECT

OLIVER COUNTY WEATHER

Forecast: Cloudy 20% chance of rain
High: 48° Low: 25° Wind: 10-15mph S

Wanzek	Ventus	Minnkota	FPL Energy	Siemens
--------	--------	----------	------------	---------

Oliver County Wind POD For November 16, 2006

Safety/Environmental:

- Safety meeting topics: No Riders in Back of Pickups, Hot Work Permits, Housekeeping, Keep Gates Closed & Speed Limits.

Tower Cabling:

- Pulling at T8.
- Looping at T9.
- Terminating at T3, then moving to T4.

Fiber Optic Cabling:

- Working on T6-T9.

Ventus:

- Cleaning & working on punch lists.
- The loading out of 3 Connexs has been moved back to today.

Wanzek:

- Assisting Siemens with prep & off loading.
- Grouting bases at T13, T16, T19 & T22.
- Assembling rotors at T16 & T17.
- Completed setting bases at T22, T19 & T16, yesterday.

Siemens:

- Continue accepting deliveries.
- Setting the Top, Nacelle & Rotor at T12 pending weather.
- Continue commissioning.
- Completed setting the Top, Nacelle & Rotor at T6, yesterday.
- Received 1 Base & 1 Mid tower section, yesterday.

	Received to Date		
	Received	Remaining	% complete
Bases	18	4	81.8%
Mids	17	5	77.3%
Tops	18	4	81.8%
Nacelles	22	0	100.0%
Power Units	22	0	100.0%
Blade Sets	22	0	100.0%
Hubs	22	0	100.0%
Spinners	22	0	100.0%
Transformers	22	0	100.0%
4/0 Cable	91,800	0	100.0%
1000 MCM	100,272	0	100.0%
12 Fibers Single Mode	8,240	-4,090	198.6%
12 Fibers Multi Mode	28,998	-1,998	107.4%

General Information & Announcements



	Completed to Date		
	Complete	Remaining	% complete
Road Subgrade (LF)	32,965	-1,465	104.7%
Roads Graveled	32,965	-1,465	104.7%
Crane Pads Built	22	0	100.0%
Foundations Excavated/Mud Mats Installed	22	0	100.0%
Base Rebar Installed (Each)	22	0	100.0%
Pedestal Rebar Installed (Each)	22	0	100.0%
Foundations Poured	22	0	100.0%
Tower Base Sections Installed	18	4	81.8%
Tower Mid Sections Installed	15	7	68.2%
Tower Top Sections Installed	11	11	50.0%
Nacelles Installed	11	11	50.0%
Rotors Installed	11	11	50.0%
Mechanically Completed	2	20	9.1%
Pre-Commissioned	0	22	0.0%
Final Commissioned	0	22	0.0%
Poles Set	122	0	100.0%
Overhead Installation (ft)	188,400	-765	100.4%
Plowing for 4/0 cable (ft)	107,046	0	100.0%
Plowing for 1000 MCM cable (ft)	96,264	0	100.0%
Transformer Set/ Terminated	22 / 22	0 / 0	100%/100%

Plan of the Day contents are not for forwarding or distribution without prior written consent of Wanzek.