



OLIVER COUNTY WIND PROJECT

OLIVER COUNTY WEATHER

Forecast: Freezing drizzle & light snow

High: 22° Low: 17° Wind: 15-25mph NW

Wanzek	Ventus	Minnkota	FPL Energy	Siemens
--------	--------	----------	------------	---------

Oliver County Wind POD For November 28, 2006

General Information: Winter Weather Advisory in Effect.

Safety/Environmental:

- Safety meeting topics: Weather, Slippery Conditions, Beware of Ice From Blades, Towers & Crane Booms.

Wanzek:

- Continue clean up.
- Installing the last spinner today.
- Hauling gravel & road maintenance for 600 ton crane.

Ventus:

- Continue cleaning & work on punch lists.
- Pulling MET tower cable into T11.

Tower Cabling:

- Looping at T13.
- Terminating at T12.
- Checking connections at T5-T8.
- Completed mounting of FAA lights at T7, yesterday.
- Completed wiring the A4 at T14 & T15, yesterday.

Siemens:

- Continue commissioning.
- Loading out trucks.
- Erecting Nacelle at T18.
- Completed setting the Mid & Top tower sections at T18 last night.

	Received to Date		
	Received	Remaining	% complete
Bases	22	0	100.0%
Mids	22	0	100.0%
Tops	22	0	100.0%
Nacelles	22	0	100.0%
Power Units	22	0	100.0%
Blade Sets	22	0	100.0%
Hubs	22	0	100.0%
Spinners	22	0	100.0%
Transformers	22	0	100.0%
4/0 Cable	91,800	0	100.0%
1000 MCM	100,272	0	100.0%
12 Fibers Single Mode	8,240	-4,090	198.6%
12 Fibers Multi Mode	28,998	-1,998	107.4%

General Information & Announcements



Description	Completed to Date		
	Complete	Remaining	% complete
Road Subgrade (LF)	32,965	-1,465	104.7%
Roads Graveled	32,965	-1,465	104.7%
Crane Pads Built	22	0	100.0%
Foundations Excavated/Mud Mats Installed	22	0	100.0%
Base Rebar Installed (Each)	22	0	100.0%
Pedestal Rebar Installed (Each)	22	0	100.0%
Foundations Poured	22	0	100.0%
Tower Base Sections Installed	22	0	100.0%
Tower Mid Sections Installed	18	4	81.8%
Tower Top Sections Installed	18	4	81.8%
Nacelles Installed	17	5	77.3%
Rotors Installed	17	5	77.3%
Mechanically Completed	8	14	36.4%
Final Commissioned	3	19	13.6%
Poles Set	122	0	100.0%
Overhead Installation (ft)	188,400	-765	100.4%
Plowing for 4/0 cable (ft)	107,046	0	100.0%
Plowing for 1000 MCM cable (ft)	96,264	0	100.0%
Transformer Set/ Terminated	22 / 22	0 / 0	100%/100%

Note: Estimated quantities are highlighted in yellow.

Plan of the Day contents are not for forwarding or distribution without prior written consent of Wanzek.