



OLIVER COUNTY WIND PROJECT

OLIVER COUNTY WEATHER
 Forecast: Mostly sunny, windy, colder
 High: 10° Low: -6° Wind: 20-30mph NW

Wanzek	Ventus	Minnkota	FPL Energy	Siemens
--------	--------	----------	------------	---------

Oliver County Wind POD For November 29, 2006

General Information: Wind Chill Advisory in Effect.

Safety/Environmental:

- Safety meeting topics: Weather, Use Care Getting On/Off Equipment, Traffic, School Busses & Stay Hydrated/Cover Exposed Skin.

Wanzek:

- Cleaning up in Connexs.

Ventus:

- Continue cleaning & work on punch lists.
- Grounding towers.
- Completed pulling MET tower cable into T11, yesterday.

Tower Cabling:

- Too cold for pulling & looping today.
- Completed cabling at T13 yesterday.
- Completed looping at T16 yesterday.
- Completed mounting of FAA lights at T14 yesterday.
- Wiring of the A4s is complete for T12-15.

Siemens:

- People coming in at noon to work with JMS on cabling.

	Received to Date		
	Received	Remaining	% complete
Bases	22	0	100.0%
Mids	22	0	100.0%
Tops	22	0	100.0%
Nacelles	22	0	100.0%
Power Units	22	0	100.0%
Blade Sets	22	0	100.0%
Hubs	22	0	100.0%
Spinners	22	0	100.0%
Transformers	22	0	100.0%
4/0 Cable	91,800	0	100.0%
1000 MCM	100,272	0	100.0%
12 Fibers Single Mode	8,240	-4,090	198.6%
12 Fibers Multi Mode	28,998	-1,998	107.4%

General Information & Announcements



	Completed to Date		
	Complete	Remaining	% complete
Road Subgrade (LF)	32,965	-1,465	104.7%
Roads Graveled	32,965	-1,465	104.7%
Crane Pads Built	22	0	100.0%
Foundations Excavated/Mud Mats Installed	22	0	100.0%
Base Rebar Installed (Each)	22	0	100.0%
Pedestal Rebar Installed (Each)	22	0	100.0%
Foundations Poured	22	0	100.0%
Tower Base Sections Installed	22	0	100.0%
Tower Mid Sections Installed	18	4	81.8%
Tower Top Sections Installed	18	4	81.8%
Nacelles Installed	17	5	77.3%
Rotors Installed	17	5	77.3%
Mechanically Completed	8	14	36.4%
Final Commissioned	3	19	13.6%
Poles Set	122	0	100.0%
Overhead Installation (ft)	188,400	-765	100.4%
Plowing for 4/0 cable (ft)	107,046	0	100.0%
Plowing for 1000 MCM cable (ft)	96,264	0	100.0%
Transformer Set/ Terminated	22 / 22	0 / 0	100%/100%

Note: Estimated quantities are highlighted in yellow.

Plan of the Day contents are not for forwarding or distribution without prior written consent of Wanzek.