



OLIVER COUNTY WIND PROJECT

OLIVER COUNTY WEATHER

Forecast: Mostly cloudy, snow showers

High: 28° Low: 0° Wind: 20-30mph NW

Wanzek	Ventus	Minnkota	FPL Energy	Siemens
--------	--------	----------	------------	---------

Oliver County Wind POD For December 1, 2006

Safety/Environmental:

- Safety meeting topics: Beware of Falling Ice, De-Ice Tower Steps & Traffic-Headlights/Speed Limits.

Wanzek:

- Assisting Siemens with erection.
- Working on fencing/gates.
- Miscellaneous dirt work on site.

Ventus:

- Continue work on punch lists & clean up.
- Continue grounding towers.

Tower Cabling:

- Pulling at T18.
- Looping at T17.
- Finishing terminations at T15, then moving to T16.

Siemens:

- Plan is to finish commissioning on T4 & T11 today, T10 tomorrow.
- Installing Nacelle & Rotor on T19 pending weather.
- Completed rotor installation at T18 yesterday.
- Completed Mid & Top tower erection at T19 yesterday.

	Received to Date		
	Received	Remaining	% complete
Bases	22	0	100.0%
Mids	22	0	100.0%
Tops	22	0	100.0%
Nacelles	22	0	100.0%
Power Units	22	0	100.0%
Blade Sets	22	0	100.0%
Hubs	22	0	100.0%
Spinners	22	0	100.0%
Transformers	22	0	100.0%
4/0 Cable	91,800	0	100.0%
1000 MCM	100,272	0	100.0%
12 Fibers Single Mode	8,240	-4,090	198.6%
12 Fibers Multi Mode	28,998	-1,998	107.4%

General Information & Announcements



Description	Completed to Date		
	Complete	Remaining	% complete
Road Subgrade (LF)	32,965	-1,465	104.7%
Roads Graveled	32,965	-1,465	104.7%
Crane Pads Built	22	0	100.0%
Foundations Excavated/Mud Mats Installed	22	0	100.0%
Base Rebar Installed (Each)	22	0	100.0%
Pedestal Rebar Installed (Each)	22	0	100.0%
Foundations Poured	22	0	100.0%
Tower Base Sections Installed	22	0	100.0%
Tower Mid Sections Installed	19	3	86.4%
Tower Top Sections Installed	19	3	86.4%
Nacelles Installed	18	4	81.8%
Rotors Installed	18	4	81.8%
Mechanically Completed	8	14	36.4%
Final Commissioned	3	19	13.6%
Poles Set	122	0	100.0%
Overhead Installation (ft)	188,400	-765	100.4%
Plowing for 4/0 cable (ft)	107,046	0	100.0%
Plowing for 1000 MCM cable (ft)	96,264	0	100.0%
Transformer Set/ Terminated	22 / 22	0 / 0	100%/100%

Note: Estimated quantities are highlighted in yellow.

Plan of the Day contents are not for forwarding or distribution without prior written consent of Wanzek.