



OLIVER COUNTY WIND PROJECT

OLIVER COUNTY WEATHER

Forecast: Mostly to partly cloudy
High: 20° Low: 7° Wind: 15-25mph NW

Wanzek	Ventus	Minnkota	FPL Energy	Siemens
--------	--------	----------	------------	---------

Oliver County Wind POD For December 4, 2006

Safety/Environmental:

- Safety meeting topics: Heaters for Tower Work & Keep Head, Hands & Feet Warm.

Wanzek:

- Assisting Siemens with erection.
- Miscellaneous dirt work on site.

Ventus:

- Continue work on punch lists & clean up.
- Finish grounding towers.

Tower Cabling:

- Pulling at T18, then moving to T19.
- Looping at T18.
- Terminating at T16 & T17.

Siemens:

- Commissioning papers for T10 & T11 should be turned in today.
- Commissioning on T8 & T9 almost done, should be finished today.
- Continue commissioning work on T5, T6 & T7.
- Erecting Top, Nacelle & Rotor at T20 pending weather.
- Completed erecting Nacelle & Rotor at T19 late Saturday night.
- Completed erecting Mid tower erection at T20 yesterday.

	Received to Date		
	Received	Remaining	% complete
Bases	22	0	100.0%
Mids	22	0	100.0%
Tops	22	0	100.0%
Nacelles	22	0	100.0%
Power Units	22	0	100.0%
Blade Sets	22	0	100.0%
Hubs	22	0	100.0%
Spinners	22	0	100.0%
Transformers	22	0	100.0%
4/0 Cable	91,800	0	100.0%
1000 MCM	100,272	0	100.0%
12 Fibers Single Mode	8,240	-4,090	198.6%
12 Fibers Multi Mode	28,998	-1,998	107.4%

General Information & Announcements



Description	Completed to Date		
	Complete	Remaining	% complete
Road Subgrade (LF)	32,965	-1,465	104.7%
Roads Graveled	32,965	-1,465	104.7%
Crane Pads Built	22	0	100.0%
Foundations Excavated/Mud Mats Installed	22	0	100.0%
Base Rebar Installed (Each)	22	0	100.0%
Pedestal Rebar Installed (Each)	22	0	100.0%
Foundations Poured	22	0	100.0%
Tower Base Sections Installed	22	0	100.0%
Tower Mid Sections Installed	20	2	90.9%
Tower Top Sections Installed	19	3	86.4%
Nacelles Installed	19	3	86.4%
Rotors Installed	19	3	86.4%
Mechanically Completed	10	12	45.5%
Final Commissioned	4	18	18.2%
Poles Set	122	0	100.0%
Overhead Installation (ft)	188,400	-765	100.4%
Plowing for 4/0 cable (ft)	107,046	0	100.0%
Plowing for 1000 MCM cable (ft)	96,264	0	100.0%
Transformer Set/ Terminated	22 / 22	0 / 0	100%/100%

Note: Estimated quantities are highlighted in yellow.

Plan of the Day contents are not for forwarding or distribution without prior written consent of Wanzek.