



# OLIVER COUNTY WIND PROJECT

**OLIVER COUNTY WEATHER**

Forecast: Cloudy with fog  
High: 30° Low: 17° Wind: 5-10mph NE

Wanzek	Ventus	Minnkota	FPL Energy	Siemens
--------	--------	----------	------------	---------

## Oliver County Wind POD For December 11, 2006

**Safety/Environmental:**

- Safety meeting topics: Beware of Icy Conditions & Fog, Clean Off Boots Before Entering Towers & Speed Limits.

**Wanzek:**

- Assisting Siemens with clean up & loading out trucks.
- Miscellaneous dirt work & moving rocks from site.

**Tower Cabling:**

- Working on FAA lights at T7, T11, T12 & T14.
- Completed cabling at T21 on Saturday.
- Completed cabling at T22 on Sunday.

**Fiber Optic Cabling:**

- Plan is to work on splicing at T12-17 & prep/splicing at T18-22.

**Siemens:**

- Continue commissioning work on T14-18, T14 & T15 should be complete today.
- Start commissioning on T19 & T20 today.
- Continue cleaning up, packing up & loading out trucks.
- Completed erecting the Rotor at T21 & the Mid, Top, Nacelle & Rotor at T22 on Friday.

	Received to Date		
	Received	Remaining	% complete
Bases	22	0	100.0%
Mids	22	0	100.0%
Tops	22	0	100.0%
Nacelles	22	0	100.0%
Power Units	22	0	100.0%
Blade Sets	22	0	100.0%
Hubs	22	0	100.0%
Spinners	22	0	100.0%
Transformers	22	0	100.0%
4/0 Cable	91,800	0	100.0%
1000 MCM	100,272	0	100.0%
12 Fibers Single Mode	8,240	-4,090	198.6%
12 Fibers Multi Mode	28,998	-1,998	107.4%

### General Information & Announcements



Description	Completed to Date		
	Complete	Remaining	% complete
Road Subgrade (LF)	32,965	-1,465	104.7%
Roads Graveled	32,965	-1,465	104.7%
Crane Pads Built	22	0	100.0%
Foundations Excavated/Mud Mats Installed	22	0	100.0%
Base Rebar Installed (Each)	22	0	100.0%
Pedestal Rebar Installed (Each)	22	0	100.0%
Foundations Poured	22	0	100.0%
Tower Base Sections Installed	22	0	100.0%
Tower Mid Sections Installed	22	0	100.0%
Tower Top Sections Installed	22	0	100.0%
Nacelles Installed	22	0	100.0%
Rotors Installed	22	0	100.0%
Mechanically Completed	19	3	86.4%
Final Commissioned	12	10	54.5%
Poles Set	122	0	100.0%
Overhead Installation (ft)	188,400	-765	100.4%
Plowing for 4/0 cable (ft)	107,046	0	100.0%
Plowing for 1000 MCM cable (ft)	96,264	0	100.0%
Transformer Set/ Terminated	22 / 22	0 / 0	100%/100%

Note: Estimated quantities are highlighted in yellow.

**Plan of the Day contents are not for forwarding or distribution without prior written consent of Wanzek.**